



ZIMBABWE

OFFICE OF THE PRESIDENT AND CABINET

2025 PROGRAMMES AND PROJECTS PER PROVINCE

PROVINCIAL PROGRAMMES AND PROJECTS FOR 2025

1.0 BULAWAYO

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
NUST Central Library	02/1998	To be advised (Resuscitation plan not yet complete)	Bulawayo	Treasury	Stalled at 40%	Improved knowledge and access to school information
Integrated Skills Expansion Outreach Programme	01/2021	Ongoing	Countrywide	Treasury	On -going	Increased availability of skills to communities

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Distribution Infrastructure Reinforcement	2025	2025	Bulawayo - Matopos - Pumula - Forestvale - Cement	Own Resources	30% Progress	Improved energy supply
Heritage-Based Educational Channel (Education 5.0)	03/02/25	13/05/2025	Bulawayo	ZBC/ Treasury	New	Improved Skills and knowledge based on practical learning.
Installation of Digital Media Asset Management System	03/02/25	13/05/ 2025	Bulawayo	ZBC/ Treasury	New	Improved Programming and Content creation
Modernization of Montrose studios	3 February 2025	13/05/2025	Bulawayo	ZBC/ Treasury	Ongoing	Improved communication and media transmission
Procurement and Installation of Radio equipment for Montrose Studios	3 February 2025	13/05/2025	Bulawayo	ZBC/ Treasury	Ongoing	Improved Communication
Installation of 6 additional radio studios at Montrose Studios	3/02/2025	13/05/2025	Bulawayo	ZBC/ Treasury	New	Improved Communication
Installation of min outside broadcast van	13/05/25	End of second 100-day project	Bulawayo	ZBC/ Treasury	New	Improved Communication

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Operationalization of Labour Market Information System (LMIS)	10/2024	05/2025	Nationwide	International Labour Organization (ILO)	Ongoing	Provision of real-time access to labour market information.
Labour Employment Expo	September	-	Bulawayo	Treasury	Ongoing	Increased job opportunities for job seekers. Career development and networking opportunities.
Urban Renewal Makokoba	-	-	Bulawayo	PPP	5%	Increased revenue and improve public health
Old Bulawayo Monument Redevelopment	01/2020	12/2025	Bulawayo	Treasury	Ongoing	Improved Cultural Heritage Preservation
Health facilities refurbishment	2020	-	-Mpilo -UBH -Ingutsheni	GoZ	Ongoing	Improved access to health care services
Installation of X-ray machines	2020	-	-Khami ZPCS Hospital	Global Fund	Ongoing	Improved access to health care services
Construction of 4 H-Type flats for staff accommodation	2020	-	Mpilo Central Hospital	GoZ	Ongoing	Improved access to health care services
Construction of incinerators	2020	-	Mpilo Central Hospital	Global Fund	Ongoing	Improved health care hygiene

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Replacement of gel batteries with lithium-ion batteries at health facilities	2020	-	Bulawayo,	Global Fund	Ongoing	Improved power supply to health facilities
Skills needs assessment in TVET Centres for People with Disability	2021	May 2025	Bulawayo	Treasury	Ongoing	Enhanced inclusive growth and specialised workforce.
Local vaccine production	2020	ongoing	All districts	GoZ	ongoing	Improved animal health
(Livestock vaccinations) Newcastle, Rabies, Anthrax and FMD	2020	ongoing	All districts	GoZ	ongoing	Reduced animal disease risk to livestock
National dipping program	2020	ongoing	All districts	GoZ	ongoing	Improved animal health Enhanced livestock production
Animal Health and welfare extension (Farmer training)	2020	ongoing	All districts	GoZ and Development Partners	ongoing	Enhanced livestock production and productivity.
National Animal Disease Surveillance Program	2020	ongoing	All districts	GoZ	ongoing	Enhanced early warning system .
Water, Energy, HFCs use and Waste	2024	2025	Mhlahlandlela Government	US\$ 126,000.00	Ongoing	Improved water availability and waste management

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Characterisation Project			Complex, Bulawayo City Council Offices	NDC Partnership through the Common Market for Eastern and Southern Africa (COMESA)	2024-2025	
Installation of Backup Solar Power Systems at five Radar sites; Harare, Kariba, Buffalo Range, Bulawayo, Victoria Falls)		Ongoing	Bulawayo	USD 250 000 MET Fund		Improved power supply
Procurement of 6 Automated Weather Observing Systems (AWOS)		New	Bulawayo	GoZ		Improved realtime weather reporting.
Deeds Automation Project	2012	31/12/2025	Bulawayo	Treasury	Ongoing	Improved Service Delivery
Rehabilitation of Prisons/ Building Improvements and solar system	Resumption 2018	31/12/2025	Khami Remand	Treasury	Ongoing	Improved prison and correctional services.

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Resuscitation of the Parade Square	Resumption 2018	31/12/2025	Ntabazinduna Parade Square	Treasury	Ongoing Complete resuscitation of the parade square and dias	Improved ZPCS training Facility
Completion of 2 x SDH Houses at finishing works	Resumption 2018	31/12/2025	Khami Prison Bulawayo	Treasury	Ongoing Completion of 2 x SDH Houses at finishing works	Increased institutional accommodation
Completion of a new armoury, dining hall and electrical and plumbing rehabilitation	Resumption 2018	31/12/2025	Ntabazinduna Armoury	Treasury	Ongoing Completion of a new armoury block which is at roof level and decking, electrical and plumbing rehabilitation	Enhanced security for firearms
Construction of Staff college	Resumption 2018	31/12/2025	Staff College	Treasury	Ongoing Completion of administration block, lecture room at roof level and construction of a 14 roomed barrack	Enhance service delivery
Construction of the Sizinda Vocational Training Centre	29/01/25	29/05/25	Sizinda VTC (new site), Bulawayo Metropolitan Province	Treasury	Ongoing Planned Targets - Completion of the ablution facility	Improved entrepreneurial skills

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
					- Construction of shades for Mechanical Engineering department Fencing the perimeter of a new site	
Ingwebu Breweries (Also a 100-Day Cycle Project)	01/2025	05/2025	Bulawayo	Self/Private Sector	Expansion completed	Increased employment
ZITF 2025 Business Connections (Also a 100-Day Cycle Project)	01/2025	05/2025	Bulawayo	Treasury Private Sector	Work in progress	Enhanced Economic Co-operation and improved business connections

HARARE

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Pagomo Cluster Housing Development (IDBZ)	1/2/2023	31/12/2025	Monavale, Harare City, Harare Province	IDBZ Capital and Private Sector Equity	Project was at 90% completion as at 31 December 2024.	Improved housing delivery

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Hatfield Cluster Housing Development (Mabuto Villas) (IDBZ)	22/04/24	22/04/2025	Hatfield, Harare City,	Bond Funds and Private Sector Equity	-Civil works at 95% completion as at 31 December 2024.	Improved housing delivery
Marimba Cluster Houses Development (IDBZ)	20/08/24	31/12/2025	Marimba, Harare City, Harare Province	Bond Funds	Reviewing specifications for tendering purposes	Improved housing and social amenities
IPEC Head Office Renovations	24/03/25	31/12/25	Harare CBD	MoFEDIP Grant	Fully paid by June 2025	Improved efficiency and service in the insurance sector
University of Zimbabwe Multi-purpose Teaching and Learning Centre	2015 Resuscitated 2022	31/10/25	Harare	Treasury	35%	Improved teaching and learning services
Harare Institute of Technology(HIT) Multi Lab Plaza	02/2021	12/2026	Harare	Treasury	5%	Increased quality of education
Zimbabwe Council of Higher and Tertiary Education (ZIMCHE) Centre	02/2021	12/2027	Harare	Treasury	90%	Improved quality education in tertiary institution of learning like Universities
Seke Teachers College studio	01/2025	Awaiting disbursement	Seke	Treasury	60%	Improved teaching and learning
Belvedere Teacher's College Art Centre	02/2018	12/2025	Harare	Treasury	20%	Development of creative skills

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Msasa Industrial Training Centre Halls of residence	2011 (had stalled) resuscitated2021	12/2026	Harare	Treasury	20%	Improved student accommodation
NBA Genomic Centre	12/2024	12/2025	UZ Industrial Park	Treasury	On-going	Faster and accurate diagnoses for rare diseases
Renovation of Preston Guest House	1/04/2025	31/10/2025	Mount Pleasant, Harare	Treasury	New	Improved country image
Installation of Digital Satellite News Gathering Van	3/02/2025	13/05/2025	Harare	ZBC/ Treasury	New	Improved Programming and Content
Refurbishment of Hupenyu Hutsva Children's Home Administration block and Girls' Dormitory	February	May	Harare	Higher Life Foundation	Ongoing	Improved infrastructure.
Construction of Northcot perimeter wall	May	August	Mt Hampden	Treasury	Ongoing	Enhanced security and safety to children and staff members
Construction of ARLAC Driveway and Parking Bay (finalization)	February	May	ARLAC Harare	Treasury	New	Provision of secured and spacious parking area
Greenhouse Construction Northcot Institute	May	August	Mt Hampden	HigherLife Foundation	60%	Improved food nutrition and sustainable livelihoods

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Regional plans Greater Harare	-	-	Harare Provinces	PSIP	-	Improved Local Economic Development
Urban Renewal Mbare	-	-	Harare Metropolitan	PPP	33.3%	Improved social cohesion and community development
Installation of Solar System at 30 Registry Offices	03/2025	06/2025	Highfield, Epworth, Parirenyatwa Hospital	UNICEF	New	Improved electricity power supply
National Heroes Acre Extension	01/01/23	12/2026	Harare	Treasury	Ongoing	Improved liberation Heritage Management
Dzivarasekwa flats	2/1/2022	31/03/2025	Harare	Treasury	90% completion	Improved housing delivery
Harare-Masvingo- Beitbridge Road Rehabilitation		-	Harare	PPP	Ongoing	Improved road transport safety
Harare-Chirundu Road		-	Harare- Chirundu	PPP	Ongoing	Improved road transport safety
Greater Harare Road (New Parliament Accesses and Harare		-	Harare	PPP	Ongoing	Improved road safety and security
Trabablas Interchange Construction		-		PISP	commissioned	Improved road safety and security
Health facilities refurbishment		-	-Chitungwiza -Sally Mugabe -Parirenyatwa	GoZ	Ongoing	Improved health service delivery

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Construction of incinerators		-	Sally Mugabe hospital	Global Fund	Ongoing	Improved health care hygiene
Construction / renovation of water tanks		-	Chitungwiza and Sally Mugabe Central Hospitals	GoZ	Ongoing	Improved safe and clean water supply to health facilities
National Data Centre Upgrade	02 January 2025	31 December 2025	Harare	Treasury		Improved online data storage, access and government online service delivery
64 x PFMS kiosks maintained and upgraded	02 January 2025	31 December 2025	All Districts	Treasury	Ongoing	Improve ICT Access and Usage Improved government service delivery
Technopark Established	02 January 2025	December 2030	Harare	Treasury	In progress (75% complete)	Improved Digital Skills Improved ICT Industry
Perekedza	02 January 2025	May 2025		-	70%	25% reduction in traffic incidents; real time speed violation reporting
National Security Operations Centre	Ongoing	December 2025	CCS	Treasury		Improved security of data
National CIRT-ZW	March 2025	December 2025	CCS	Treasury & SOEs	80%	Improved security of data
National Cybersecurity Strategy	Ongoing	March 2025	Head Office	Treasury	80%	Improved security of data

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Podcasts Production	January 2025	December 2025	Harare	Universal Services Fund	Work in progress	Improved content on ICT and POTRAZ activities to the public
IT Platforms: Installation of a Digital Postal System	January 2025	September 2025	Harare and throughout the Zimpost Network	Zimpost	Manicaland is capturing information online as it arrives.	Improved access to Postal, Financial and E-Government services
Legislation Produced - Artisanal small Scale Mining Strategy; Value Addition and Beneficiation Strategy and Minerals Development Policy	2021	2025	Harare	Government and AfDB	In 2024 there were 7 530 mining titles were processed and completed. In 2025, 6 000 new applications continue to be lodged in the Ministry.	Improved mining governance
Cybersecurity Training for High School and Tertiary Institution	Jan	July 2025	Harare	Treasury UPANZI NETWORK	Ongoing	Increased knowledge on cybersecurity Gain knowledge of security fundamentals
Biological control of Water hyacinth and Kariba weed using Water hyacinth plant hopper (<i>Megamelus scutellaris</i>) and <i>Cyrtobagous salvinia</i> respectively.	2020	ongoing	(Chivero, Harare), Manyame River Borrowdale Brook, Domboshava	GOZ	Ongoing	Improved accessibility and utilization of water resources Improved biodiversity and ecosystem integrity
Climate Action for the Last Mile: Reaching	2025	2027	Harare Metropolitan		Ongoing	Increased climate resilience for children and their communities

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
the Most Vulnerable Children in Zimbabwe		.			2024 - 2026	through provision of climate-smart social infrastructure and access to net-zero
Energy, Water, Energy, HFCs use and Waste Characterisation Project	2024	.2025	FBC Bank HQ Harare; Harare Institute of Technology;	NDC Partnership through the Common Market for Eastern and Southern Africa (COMESA)	Ongoing	Improved climate adaptation strategies
Upgrading of Robert Gabriel Mugabe Airport and Vic falls Airport Automated Weather Observing Systems (AWOS)		Ongoing	Harare	GoZ		Improved Airport to meet international standards
Accreditation of the Meteorological Services Department of Zimbabwe Training School with HEXCO and UZ's Department of Space Science and Applied Physics.		-	Harare	GoZ		Alignment of graduate certificates with National Qualification Framework standards allowing smooth grading system with PSC as well as allowing training of local, regional and international students therefore enhancing

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
						income generation within the department.
Tissue Culture Facility A lab was set up and equipped for seedling production.	August 2024	December 2025	Harare	Forestry Commission and the UNDP.	Ongoing Every first Friday of the month / continuous	Increased production of seedlings using Tissue Culture technology.
Tafara Integrated Resource Recovery Centre	February 2025 to	June 2025	Tafara. Harare Metropolitan Province	EMA, French Embassy, GEF-SGF and UNHabitat	Ongoing	Improved integrated solid waste management
Deeds Automation Project	2012	31/12/2025	Harare	Treasury	Ongoing	Improved Service Delivery
Rehabilitation of Prisons/ Building Improvements	Resumption 2018	31/12/2025	Chikurubi Complex, Harare Remand, Harare Central	Treasury	Ongoing	Improved Prison and correctional services
Solar System	Resumption 2018	31/12/2025	Security lighting at Chikurubi and	Treasury	Ongoing Construction of a new exhibition hall	Improved electricity supply
Agric. Show Stand	Resumption 2018	31/12/2025	Harare Agric. Show Stand	Treasury		Construction of a sub structure
Development of Provincial Arts and Culture Centres Strategy			Harare	Treasury	Ongoing	-Development of a clear road map for Arts & Culture infrastructure development for the

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
						Ministry and its Parastatals
Supreme Brands Tissue/Sanitary Manufacturing (Also a 100-Day Cycle Project)	01/2025	05/2025	Harare	Self/Private Sector	Work in progress	Improved Export, employment creation and increased foreign exchange savings
Establishment of Legal Metrology Centre (Bureau)	01/2025	On-going	Harare	Treasury	New	Establishment of Legal Metrology Centre (Bureau)
National Foods Stock Feed Expansion	01/2025	On-going	Harare	Treasury/Private Sector	Work in progress	Increased production of stock feeds
Cement Manufacturing Project-Huaxin	01/2025	On-going	Harare	Private Sector	Work in progress	Increased cement production
Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Luna Road	15/09/24	16/01/2025	Harare Metropolitan	Treasury	Completed	Rehabilitation of Road Infrastructure
Trabablas interchange	09/2022	05/2025	Harare South	Treasury	Completed	Improved road access to and from the Province and within
Huaxin 11kV feeder	01/2025	04/2025	Harare	Customer funded	Completed	Enhanced industrial output for the country
XINDA 11kV feeder	12/2024	04/2025	Harare	Customer funded	Completed	Enhanced industrial output for the country
Plot 1 Kirkman road 11kV dedicated feeder	12/2024	04/2025	Harare	Customer funded	Completed	Enhanced industrial output for the country

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Inno bricks 33kV supply	11/2024	02/2025	Harare	Customer funded	Completed	Enhanced industrial output for the country
Mt Hampden 20MVA, 33/11kV Transformer installation	02/2025	06/2025	Harare	ZETDC	Completed	Increased substation capacity hence improved client services
Mt Hampden 11kV board replacement	03/2025	06/2025	Harare	ZETDC	1st half done and second half pending	Reliable supply to surrounding areas including New Parliament and improved operational efficiency
Coleford 90MVA, 132/33kV Transformer replacement	10/2024	06/2025	Harare	ZETDC	Completed	Increased substation capacity hence improved client services
Stamford 11kV Board extension	03/2025	04/2025	Harare	ZETDC	2 additional panels completed and 4 more to be installed	Improved operational efficiency and improved reliability of power supply
Tafara Integrated Resource Recovery Centre	2023 [Started as transfer Centre then upgraded in 2025]	12/5/2025	Harare Tafara	UN Habitat Swedish Embassy	Completed	Reduced litter in Tafara

MANICALAND

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
FINANCE ECONOMIC DEVELOPMENT AND INVESTMENT PROMOTION						
Drones (ZIMRA)	01/2019	30/11/2025	Manicaland (Forbes)	Ministry Budget	AFDB / GVT	-Improve efficiency, boarder security and increase revenue collection
Verify Engineering – Solar Plant	07/2025	06/2026	Mutare	Treasury	Still to commence	Reduction in electricity bill and interrupted power supply
Integrated Skills Expansion Outreach Programme	01/2021	Ongoing	Countrywide	Treasury	On -going	Increased skills availability to communities
Orange Grove (50/75MVA) Substations	2025	2025	Mutare		80% completion	Improved Energy efficiency
Manicaland State University Innovation Hub	08/2024	12/2026	Mutare	Treasury	5%	Foster industrialisation and modernization
Verify Engineering – Solar Plant	07/2025	06/2026	Mutare	Treasury	Still to commence	Reduction in electricity bill and interrupted power supply
Pipeline capacity upgrade	2025	2025	Mutare-Harare	Own fund	In progress	Improved energy supply capacity
Maxmind (15MW)	2025	2025	Dorowa	Private	Construction	Improved access to modern energy services

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
			Buhera District			
Distribution Infrastructure Expansion – 33kV line construction	2025	2025	Manicaland	PPP (Joint venture) and own resources	17% Progress	Improved Energy efficiency
Garahwa Community Radio Transmitter Installation and Uninterrupted Power supply (UPS) integration for the transmission system.	03/02/25	13/05/2025	Chipinge	UNDP/ Transmedia	New	Increased Radio Coverage
Community Mobile Cinematography (Bio scope outreach programme)	15 May 2025	22/08/2025	Nyanga	Treasury	Ongoing	Increased Awareness of Government Projects and programmes
Upgrade of FM radio transmitter	1/07/2025	30/09/2025	Chimanimani	Transmedia/T reasury	New	Increased Radio Coverage
Urban Renewal Sakubva- Mutare	-	-	Mutare	PPP	5%	Enhanced Social cohesion and community development

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Maintenance of Provincial Public Works Office		-	Mutare	Treasury	0%	Extended building lifespan
Maintenance of Print flow Complex		-	Mutare	Treasury	0%	Easy access of government publications
Maintenance of Mutare 24 'C' Avenue Complex		-	Mutare	Treasury	0%	Effective services delivery
Maintenance of 4 Public Works Depot		-	Rusape, Mutare, Nyanga, Mutasa	Treasury	0%	Improve government office accommodation
Maintenance of 4 DDC's Office Complex		-	Rusape, Mutare, Nyanga	Treasury	0%	Efficient service delivery
Chimanimani Recovery Houses (Cyclone Idai)		-	Chimanimani District	PSIP	5%	Decent accommodation for cyclone victims
Decentralisation of passport services to 3 offices	January - July 2025	April 2025	Mutare Provincial Registry	Garsu Pasaulis	New	Improved access to travel documents
Computerization of sub-offices	08/2025	12/2025	Chisumbanje, Chipinge	GoZ and UNICEF	New	Improved service delivery
Installation of Solar System at 30 Registry Offices	02/2025	05/2025	-Hauna, Mutasa -Chisumbanje, Chipinge -Murambinda, Buhera	UNICEF	New	Improved electricity supply

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Establishment of Sub-Offices	02/2025	04/2025	Rusitu, Chimanimani	GoZ	Ongoing	Improved accessibility to civil registration services
Chipinge-Mt Selinda Road		-	Manicaland	PPP	Ongoing	Improved road safety and security
Nyanga- Ruangwe road		-	Manicaland	PISP	Ongoing	Improved road safety and security
Murambinda-Birchneough road		-	Manicaland	PISP	Ongoing	Improved road safety and security
Hauna Fruit & Vegetable processing	01/2025	07/2025	Manicaland (Hauna)	Treasury and ILO/AFDB	Ongoing	Reducing post-harvest loses
Establishment of Digital Centres	January 2025	December 2025	Manicaland	Universal Services Fund (USF)	Construction of 10 Digital Centres in progress	Enhanced accessibility of ICTs for underserved communities
Telemedicine Project	January 2025	December 2025	Manicaland	Universal Services Fund (USF)	Funding the deployment of Telemedicine	Improved access to healthcare services
Tsanzaguru Post Office Kiosk	January 2025	April 205	Manicaland	Zimpost	Work in progress	Improved access to Postal, Financial and Government Services
Geomology Training Centre	2021		Mutare	Government	Perimeter fence has been completed. 2 boreholes have been drilled and equipped. Access road construction has commenced.	Increased mineral export

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Green Climate Fund-Building Climate Resilience of Vulnerable	2019	December 2027	Manicaland	Goz & UNDP	Ongoing	-Increased access to climate-resilient inputs -Improved access to weather and climate information for climate-resilient agriculture -improve sustainability on climate smart practices and increase food feed self sufficiency
National dipping program	2020	ongoing	All districts	GoZ	ongoing	Enhanced livestock production and productivity.
Animal Health and welfare extension (Farmer training)	2020	ongoing	All districts	GoZ and Development Partners	ongoing	Enhanced livestock production and productivity.
National Animal Disease Surveillance Program	2020	ongoing	All districts	GoZ	ongoing	• Early warning system enhanced.
Tsetse and trypanosomiasis surveys and surveillance	2020	ongoing	Chipinge	Government of Zimbabwe	ongoing	Reduced disease and pests in production environment Delineation of current tsetse limit line along the tsetse front
Old Biri	2022	2025	Mberengwa	GoZ/ SIRP	1200m pipeline laid. Overall progress is at 97%	Increased irrigation area

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
(35 ha)						
ZITC and Fels	2018	2025	Head Office	GoZ	2 x F14 staff houses at roof level and 2 x semi-detached houses at window level. 50% Progress	Increased irrigation area
Ruti (40 ha)	2018	2025	Buhera	GoZ	250m3 reservoir constructed, 25ha cleared. 36% Progress	Increased irrigation area
Climate Action for the Last Mile: Reaching the Most Vulnerable Children in Zimbabwe	2025	2027	Chipinge	5 Million	Ongoing	Increased climate resilience for children and their communities through provision of climate-smart social infrastructure and access to net-zero climate-smart social services through gender responsive and inclusive low-carbon development pathways to reduce climate vulnerabilities in the targeted areas.

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Climate Adaptation Water Energy Programme (CAWEP)	2022	2025	Chipinge	United Kingdom Foreign Commonwealth and Development Office (FCDO) US \$14million	Ongoing	Enhanced adaptive capacity of the communities to climate change To provide water and clean energy to selected rural communities in support of climate resilience building and low carbon development.
Initiative for Climate Action Transparency in Zimbabwe Phase II	2024	2025	Mutare City	Initiative for Climate Action Transparency through the United Nations Office for Project Services	Ongoing 2024-2025	A well-defined and digitised adaptation reporting system established The ICAT in Zimbabwe Project Phase II aims to pilot the National Climate Change Adaptation Plan monitoring and evaluation and support UNFCCC adaptation reporting obligations under the Biennial

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
						Transparency Reports; National Communications and NDC tracking of adaptation actions .
Building Climate Resilience of vulnerable agricultural livelihoods in Southern Zimbabwe	2021	2027	15 districts across Manicaland,	Government of Zimbabwe (co-financing) Green Climate Fund	Ongoing	Improved hydro meteorological products and services to the communities in the 15 districts Expansion of the hydro meteorological observation network The Government of Zimbabwe in partnership with UNDP is implementing the seven-year project, which seeks to strengthen resilience of agricultural livelihoods of vulnerable communities particularly women in southern Zimbabwe in

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
						the face of increasing climate risks and impacts
Resuscitation of 2 seismic stations, Procurement of 10 intensity meters and 2 portable seismic stations		New	Manicaland	USD 300 000 GoZ		To monitor seismic events
Chipinge Safari Area Fencing Project (20 km perimeter)	2024	-	Chipinge District, Manicaland Province	\$50000.00, funded by Aware Trust	The project was done partially, by fencing 100 kilometres. Another 100 kilometres still has to be fenced.	- Reduce the number of animals evading the park. Reduced number of Human wildlife conflicts
Mana pools staff welfare and community project	2024	-		African Wildlife Foundation	Ongoing	- Improved staff welfare and standards of living for ZimParks through access to clean water - Cost savings on water bills from ZINWA Job Creation
Nyamwenda Integrated Wetland	August 2024 to	June 2025	Nyanga District	USD 20 000	Ongoing	-Improved environmental

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Restoration and Utilisation			Manicaland	EMA		community stewardship -Improved water quantity and quality as well -Improved sustainable community livelihoods. -Improved human and ecosystem wellbeing
Chimanimani District Office construction	August 2023	December 2025	Chimanimani Manicaland	EMA	Ongoing	-Improved accessibility by members of the public • Improved working conditions for staff Improved corporate image
Construction of a Kitchen Block	Resumption 2018	31/12/2025	Mutare Prison	Treasury	Ongoing Completion of a kitchen at superstructure level	Improved cooking facility
Construction of 5 x A01/20	Resumption 2018	31/12/2025	Mutare Houses	Treasury	Ongoing	Alleviating institutional accommodation officers and boost morale
Construction of Staff college	Resumption 2018	31/12/2025	Staff College	Treasury	Ongoing Completion of administration block, lecture room at roof level and construction of a 14 roomed barrack	Construction of Staff college

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Construction of a barrack	Resumption 2018	31/12/2025	Chipinge Prison	Treasury	Ongoing Completion of a 14 roomed barrack	Alleviating institutional accommodation officers and boost morale
Construction of 6 detached houses	Resumption 2018	31/12/2025	Rusape Prison Staff Houses	Treasury	Ongoing Completion of 6 detached houses	Alleviating institutional accommodation officers and boost morale
Construction of a barrack	Resumption 2018	31 December 2025	Chipinge Staff Houses	Treasury	Ongoing Completion of a 14 roomed barrack	Alleviating institutional accommodation officers and boost morale
Construction of 6 detached houses	Resumption 2018	31 December 2025	Rusape Staff Houses	Treasury	Ongoing Completion of 6 detached houses	Alleviating institutional accommodation officers and boost morale
Mutare Farm, Kitchen block	30/09/24	31/12/2025	Mutare	Fiscus /PSIP (Public Sector Investment Programmes)	On-going	-improved technical skill, knowledge and rehabilitation of inmates
	10/03/25	12-09-2025	Vumba Training Centre in Mutare, Manicaland			

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Youth Service in Zimbabwe Community Attachment	16/06/25	14 November 2025	All training Centres	Treasury	Ongoing	-Improved patriotism among youth
Trade Measures Infrastructure Capacitation (Also a 100-Day Cycle Project)	01/2025	On-going	Mutare	Treasury/CBCA	New	Increased capacity, efficiency and effectiveness Increased and faster response in measurement verification.
ROADS ENGINEERING DIVISION: i) ROAD REGRAVELLING						
Gata – Vimba	02/2025	06/2025	Chimanimani	Zinara	On going	Improved access to trafficable Roads
Samhutsa - Ngaone	02/2025	07/2025	Chipinge	Zinara	On going	Improved access to trafficable Roads
Gombati	02/2025	06/2025	Chipinge	Zinara	On going	Improved access to trafficable Roads
Chadzire	03/2025	10/2025	Buhera,	PSIP	On going	Improved access to trafficable Roads

MASVINGO

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
FINANCE ECONOMIC DEVELOPMENT AND INVESTMENT PROMOTION						
Staff and Office Accommodation	04/10/23	30/06/2025	Masvingo (Chiredzi)	Ministry Budget	Ongoing	- Improved Border efficiency and 24 hour

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
-Chiredzi Office						boarder operation enabled
Gutu Solar (IDBZ)	01/08/25	31/07/26	Gutu District	Equity and Debt Total cost – US\$3.8 million IDBZ Contribution – US\$177,886	5MW Solar Power Plant on 15ha land feeding into the national grid.	Increased energy supply and devolution and growth of Gutu District
GZU - Chivi Centre for Dry Land Agriculture Laboratories	2021	No disbursements	Chivi	Treasury	45%	Improved teaching and learning space for innovations and research
Chivi Industrial Training College Teaching Blocks (2)	08/2022	12/2025	Chivi	Treasury	20%	Improved practical skills development and community development
Great Zimbabwe University Traditional Grains Processing Plant installation	02/2025	07/2025	Chivi	Treasury	20%	Rural Industrialisation and increased production of small grains
Soti Soti Community Solar Project	2025	2025	Gutu district	Grants / Levy	Construction of medium voltage lines in progress. Civil works in progress. Installation of solar panels completed. Material	Improved access to modern energy services

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
					procurement underway.	
Distribution Infrastructure Expansion – 33kV line construction	2025	2025	Masvingo	PPP (Joint venture) and own resources	17% Progress	Improved Energy efficiency
Community Mobile Cinematography (Bio scope outreach programme)	25 August	02 December	Chiredzi District	Treasury	ongoing	Increased Awareness of Government Projects and programmes
Computerization of sub-offices	08/2025	12/2025	Maranda, Mwenezi Rushumbe, Mwenezi	GoZ and UNICEF	New	Improved service delivery
Installation of Solar System at 30 Registry Offices	03/2025	06/2025	Chiremwaremwa, Bikita -Chikombedzi, Chiredzi Maranda, Mwenezi -Rushumbe, Mwenezi	UNICEF	New	Improved electricity supply
Solar electrification of Sango Office and Staff Accommodation	06/2025	12/2025	Masvingo	Treasury	Scoping for Border Stations was done, Outstanding works include:	Project was intended to enhance border security. To improve communication

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
					Identification of service provider Installation of Solar at office and staff accommodation	
Great Zimbabwe Development	30/06/22	12/2025	Masvingo	AFD	Ongoing	Improved cultural heritage preservation
Digitisation of chieftainship records	03/02/25	15/05/2025	Chiredzi, Mwenezi,	Treasury	Pending	Preservation of chieftainship records and improved accessibility
Installation of X-ray machines	01/2025	03/2025	-Chiredzi General Hospital	Global Fund	Ongoing	Improved access to health care services
21 x ICT Enabled Disaster Management Centres Connected	02/01/25	31/12/2025	Masvingo	Treasury	To completed this year and start to maintain, and upgrade.	Improve ICT Access and Usage Improved government service delivery
Establishment of Digital Centres	January 2025	December 2025	Masvingo	Universal Services Fund (USF)	Construction of 10 Digital Centres in progress	Enhanced accessibility of ICTs for underserved communities
Review of Skills Development Policies	Jan 2025	June 2025	National	Treasury	New	Improved policies alignment with current needs
Skills needs assessment in TVET Centres for People with Disability	01 Jan	May 2025	Masvingo	Treasury	Ongoing	Enhanced inclusive growth and specialised workforce.

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Construction and rehabilitation of fish breeding sites	2024	2025	Masvingo	Goz, FAO TCO world fish	Ongoing (ponds constructed, boreholes drilled)	Improved fish genetics
Green Climate Fund- Building Climate Resilience of Vulnerable	2019	December 2027	Masvingo	GoZ & UNDP	Ongoing	-Increased access to climate-resilient inputs
Biological control of Water hyacinth and Kariba weed using Water hyacinth plant hopper (Megamelus scutellaris) and Cyrtobagous salvinia respectively.	2020	ongoing	Masvingo (Mucheke river)	GOZ	Ongoing	Improved biodiversity and ecosystem integrity
Lowlands (40 ha)	2018	2025	Gutu	GoZ	Electrification (100%), pump station 95%, mainline (95%), 40Ha drag hose sprinkler (75%), fencing (95%), land clearing (60%) Overall Progress is at 95%	Increased irrigation area
Nhema (40 ha)	2022	2025	Zaka	GoZ	Pump station (5%), 3km mainline (90%), 3km electrification (5%) n, 20Ha pivot (5%), 4.9km fence (0%) and 20Ha infield equipment and	Increased irrigation area

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
					pipework's (80%) Overall Progress = 45%	
Machena (22 ha)	2022	2025	Masvingo	GoZ	Pump station (5%), 1.2km pipeline extension to the new pumping station (0%), 1.5km HT power line erection (80%), 50KVA Transformer (5%), 3km Electrification Rehab (100%), 1.1km canal construction (50%), 5ML night storage reservoir 5%), Hydraulic structures (0%), main conveyance pipeline and fittings (15%) Overall Progress is at 45%	Increased irrigation area
Integrated Climate Risk Management for Food Security and Livelihoods in Zimbabwe focusing on Masvingo and Rushinga districts ()	2020	2026	Masvingo	US \$10 million Green Climate Fund Swiss Agency for Development Cooperation (SDC)	Ongoing	Improved weather and climate information services and enhanced adaptive capacity and resilience to climate change.

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Climate Adaptation Water Energy Programme (CAWEP)	2022	2025	Chivi	United Kingdom Foreign Commonwealth and Development Office (FCDO) US \$14million	Ongoing Provision of water and clean energy to selected rural communities in support of climate resilience building and low carbon development.	Enhanced adaptive capacity of the communities to climate change
Installation of Backup Solar Power Systems at five Radar sites; Harare, Kariba, Buffalo Range, Bulawayo, Victoria Falls)		Ongoing	Masvingo	USD 250 000 MET Fund		Continuous power supply of all radars and establishment of radar mosaic
Climate Adaptation for Rural Livelihoods (CARL-2)	2021		Gutu	Oxfam SIDA	Ongoing, second phase of the Climate Adaptation for Rural Livelihoods	Improved weather and climate services
Building Climate Resilience of vulnerable agricultural livelihoods in Southern Zimbabwe	2021	2027	Masvingo,	GoZ (co-financing) Green Climate Fund UNDP	Ongoing, Expansion of the hydro meteorological observation network	Improved hydro meteorological products and services to the communities.
Completion of Gutu Tree Nursery	2024	February - 31 May 2025	Gutu District	Lotteries & Gaming Board/Forestr	Ongoing	Improved standards of living for locals through

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
• Equip borehole with appropriate pump and solar system. • Install water reticulation system for irrigation of seedlings in the nursery. • Construct ablution facilities for nursery workers. • Renovate existing structures for storeroom and office.				y Commission (co-funding) (\$6 000.00)		orchards for food security and nutrition.
Marongere Integrated Wetland Restoration and Utilisation	06/2023 o	12/2025	Masvingo District	USD 30 000 EMA	Ongoing	-Improved environmental community stewardship
Zaka District Office construction	08/2023	12/2025	Zaka District	EMA	Ongoing	-Improved accessibility by members of the public
Rehabilitation of Prisons/ Building Improvements	Resumptio n 2018	31/12/2025	Masvingo Remand	Treasury	Ongoing	Improved security

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Completion of 14 roomed barrack ceiling	Resumption 2018	31/12/2025	Mutimurefu Prison Staff Houses	Treasury	Ongoing Completion of 6 detached houses and 14 roomed barrack	Increased institutional accommodation
Construction of a 4 detached houses and 10 roomed barrack	Resumption 2018	31/12/2025	Masvingo Staff Houses	Treasury	Ongoing Completion of 4 detached houses and 10 roomed barrack at plumbing, electrical and painting stages	Improved institutional accommodation
Construction of 4 houses and 14 roomed barrack	Resumption 2018	31/12/2025	Chiredzi Staff Houses	Treasury	Ongoing Completion of 4 detached houses and construction of a 14 roomed barrack	Alleviating institutional accommodation officers and boost morale
80 Hectares of maize crop under Centre Pivot	15/10/24	31/12/2025	Mutimurefu Prison Farm	Fiscus and Public Private Partnerships	On-going	Improved entrepreneurial skills to officers and inmates
Construction of a Clothing Workshop at Gutu VTC	01/03/25	31/12/25	Gutu District	VTC Returned Funds	Ongoing	Improved vocational and entrepreneurial skills among the youth
Construction of a welding workshop at Mushagashe VTC	01/02/25	30/04/25	Masvingo District	VTC Returned Funds	Ongoing	Improved vocational and entrepreneurial skills among the youth
Trade Measures Infrastructure Capacitation (Also a 100-Day Cycle Project)	01/2025	On-going	Masvingo	Treasury/CBCA	New	Increased capacity, efficiency and effectiveness
Simbi Steel Manufacturing Expansion Project	01/2025	On-going	Masvingo	Private Sector	Work in progress	Increased production of steel
ROADS ENGINEERING DIVISION: i) ROAD REGRAVELLING						

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Chasiyatende - Runesu	03/2025	06/2025	Chivi, Masvingo	Zinara	On going	Improved access to trafficable Roads
Makugwe	02/2025	08/2025	Mwenezi, Masvingo	Zinara	On going	Improved access to trafficable Roads
Matize	01/2025	05/2025	Masvingo	Zinara	On going	Improved access to trafficable Roads
Nyaukaka	04/2025	07/2025	Masvingo	Zinara	On going	Improved access to trafficable Roads

MASHONALAND CENTRAL

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
BUSE Male Halls of Residence	2011 (had stalled) Resuscitated 2022	16/09/25	Bindura	Treasury	30%	Improved availability of residence for male students
ZINGSA- National Satellite Integration and Assembling Centre, Remote Sensing; Magnetic Observatory	04/2022	06/2025	Mazowe	Treasury	72%	Improved geo spatial planning and earth observation

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
5MW Guruve Solar	2025	2025	Guruve District	Private	Construction of 2.5 solar project	Improved access to modern energy services
Muzarabani Masawu Value Addition Plant	10//07/23	16/07/2025	Muzarabani	Treasury	66%	Rural Industrialisation and employment creation
Kanyemba Zambezi Lodges Refurbishment (IDBZ)	01/06/25	30/09/2025	Kanyemba, Mbire District	IDBZ and Private Sector partners Total Cost – US\$1.24 million IDBZ Contribution – US\$876,000	- Progress as at 31 December 2024: Phase 1 with 7-bed capacity lodges completed -Phase 2 with 9-bed capacity lodges completed -Phase 3 with 9-bed capacity scheduled for 2025 -When fully implemented the project will deliver 25 bed capacity lodge, 40-seater conference centre and dining facilities	Promotion of tourism growth, Regional integration and Employment creation
Upgrade of FM radio transmitter	1/04/2025	30/06/2025	St Alberts	Transmedia/Treasury	New	Increased Radio Coverage
Upgrade of FM radio transmitter	1/07/2025	30/09/2025	Mt Darwin	Transmedia/Treasury	New	Increased Radio Coverage

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Digital Terrestrial Television Transmitter Installation	1/01/2025	31/12/2025	Bindura	Zim Digital/Treasury	New	Increased Television Coverage
Construction of Mbire District offices and Perimeter wall	September	December	Mbire	Treasury	New	Improved access to essential services for marginalised communities
Operationalization of Online Registration and Placement System	February	May	Nationwide	Treasury	Ongoing	Increased efficiency in registration and placement processes.
Institutional Capacity Assessment	11/2024	03/2025	Nationwide	Treasury/ World Food Programme (WFP)	Ongoing	Provision of a comprehensive understanding of the institution's capacity and areas for improvement.
Construction of Mbire District offices and Perimeter wall	September	December	Mbire	Treasury	New	Improved access to essential services for marginalised communities
Local Plans Semwa Dam	-	-	Mashonaland Central	PSIP	82%	Enhance integrated and sustainable orderly built environment
Shamva DDC Complex: -		-	Shamva	Treasury	0%	Effective development coordination

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
installation of water tank.						
Ndodahondo COB Maintenance water supply; plumbing and solarisation		-	Bindura	Treasury	0%	Improved sanitary facilities
Computerization of sub-offices	08/2025	12/2025	Chitsungo, Mbire	GoZ and UNICEF	New	Improved service delivery
Installation of Solar System at 30 Registry Offices	03/2025	06/2025	-Chimhanda, Rushinga -Chitsungo, Mbire	UNICEF	New	Improved electricity supply
Altena Farm Monument	01/01/25	12/2026	Centenary	LGB	New	Improved liberation heritage management
21 x ICT Enabled Disaster Management Centres Connected	02 January 2025	31 December 2025	Mash Central	Treasury	To completed this year and start to maintain, and upgrade.	Improve ICT Access and Usage Improved government service delivery
Bulawayo Core Network	October 2025	December 2025	Bulawayo	China Exim Bank, NetOne Internal Funds	New Project	5G Core Network
Tower Relocation Project (TRP)	January 2025	December 2025	All 8 rural Provinces	Universal Services Fund (USF)	Relocation of 10 Base Station sites in progress	Improved access to telecommunication services in rural Zimbabwe
Establishment of Digital Centres	January 2025	December 2025	Mashonaland Central	Universal Services Fund (USF)	Construction of 10 Digital Centres in progress	Enhanced accessibility of ICTs for underserved communities

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Resourcing of Rural District Councils (RDC's) with ICT Gadgets	January 2025	March 2025	All 8 rural Provinces (21 RDCs)	Universal Services Fund (USF)	Resourcing of RDCs with ICT gadgets in progress	Improved public service delivery
Rural Skills Training for Women and Youth empowerment and resilience	April 2025	Dec 2025	Binga/Kanyemba	Treasury	New	Empowerment of women and youths through vocational training, promoting entrepreneurship and economic independence
Tsetse and trypanosomiasis surveys and surveillance	2020	ongoing	Hurungwe, Mbire, Rushinga	Government of Zimbabwe	ongoing	Reduced disease and pests in production environment Delineation of current tsetse limit line along the tsetse front
Targets deployed -Tsetse and trypanosomiasis elimination	2020	ongoing	Mbire	Government of Zimbabwe	ongoing	Increased tsetse and trypanosomiasis free areas for improved crop and livestock production
Chimhanda Ex /B (30 ha)	2025	2025	Rushinga	GoZ	Supplied 100kva transformer, 1200m* 160mm mpvc mainline supply and installed, 2*100Hp Centrifugal Pump sets supplied, 1*100mm*700m Conductor delivered,	Increased irrigation area

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
					11*9m delivered, 2*toilets constructed, 50% Progress	
Kachuta (5 ha)	2025	2025	Guruve	GoZ	Borehole drilling*4, Substation construction*1 and 1*100Kva Transformer supply and installation, 40% Progress	Increased irrigation area
Kanyemba (173 ha)	2025	2025	Mbire	GoZ	Procurement of independent consultant, mainline, pontoon and pumps, pivot electrification, perimeter fencing and diversion sump construction.	Increased irrigation area
Teaching and learning	January 2025	December 2025	Mazowe, Shamva,	Goz & Private partners	Ongoing	Improved agricultural knowledge and skilled graduates produced. Improved food security and nutrition
Agricultural colleges irrigation system installation	April 2025	December 2025	Mazowe, Shamva,	GoZ & Private partners	Ongoing	Improved water supply for irrigation of colleges farms throughout the year. Improved food security and nutritional gardens established

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Agricultural colleges commercialised	January 2025	December 2025	Mazowe, Shamva,	GoZ & Private partners	Ongoing	More production and productivity both for livestock and crops. Improved income and self-sustenance among agricultural colleges.
Zimbabwe Emergency Food Production Project Management (PHM)	01/2020	06/2025	Mazowe, Bindura,	AFBD/FAO	ongoing	Improved grain management
Integrated Climate Risk Management for Food Security and Livelihoods in Zimbabwe focusing on Masvingo and Rushinga districts ()	2020	2026	Rushinga	US \$10 million Green Climate Fund Swiss Agency for Development Cooperation (SDC)	Ongoing	Improved weather and climate information services for the districts, enhanced adaptive capacity and resilience to climate change. To strengthen resilience of agricultural livelihoods of vulnerable communities, particularly women, in southern Zimbabwe, in the face of increasing

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
						climate risks and impacts
Construction of Mount Darwin houses		Ongoing	Mashonaland central	USD 35 000 GoZ		Decent staff housing
Livelihood Improvement: Establishing two 10 x 50m Fishponds in Mbire and one in Hurungwe established.	2024	-	Mbire ward 2 (Mashonaland Central Province)	AWF Under Utariri project	Ongoing	Job creation Improved livelihoods and nutrition for 50 households and surrounding communities who will buy the surplus fish.
Mana pools staff welfare and community project	2024	-		African Wildlife Foundation	Ongoing	- Improved staff welfare and standards of living for ZimParks through access to clean water - Cost savings on water bills from ZINWA Job Creation
Purchasing of Gas stoves	Resumption 2018	31/12/2025	Various Prisons	Treasury	Ongoing	Provision of cooking equipment
Construction of an Administration block	Resumption 2018	31/12/2025	Guruve Admin	Treasury	Ongoing Construction of an Administration block	Provision of office space

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Construction of 1 x semidetached house	Resumption 2018	31/12/2025	Mazowe Houses	Treasury	Ongoing 1x SDH which require electrical and construction of 1 x SDH	Alleviating institutional accommodation officers and boost morale
Drilling of 50 boreholes	Resumption 2018	31/12/2025	Guruve, Staff College Kingstone's	Treasury	Ongoing 8 x borehole mounted with 10 000 litres tanks and solar powered for our institutions	Improved water supply as well as public order and security
Mazowe Cellblock	Resumption 2018	31/12/2025	Mazowe Prison	Treasury	Ongoing Construction of cellblock	Provision of disposal system
Construction of 5 x A01/20	Resumption 2018	31 December 2025	Guruve Staff Houses	Treasury	Ongoing Completion of 5 detached houses, 2 houses at ring beam level and 3 houses require plumbing, painting and water connection	Alleviating institutional accommodation officers and boost morale
Refurbishment of Tengenenge Museum			Guruve	Treasury	New	-Preservation and promotion of Zimbabwe's cultural heritage.
ETG-Edible oil Manufacturing	01/2025	On-going	Mashonaland Central	Private Sector	Work in progress	Increased production of edible oils
ROADS ENGINEERING DIVISION: i) ROAD REGRAVELLING						
Fume - Mushumbi	04/2025	08/2025	Mbire, Mash. Central	Zinara	On going	Improved access to trafficable Roads

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Gwangwava - Makachi - Mazowe Bridge	04/2025	07/2025	Rushinga, Mash. Central	PSIP	On going	Improved access to trafficable Roads
ii) BRIDGES CONSTRUCTION						
Mwembedzi	02/2025	08/2025	Guruve, Mash. Central	Zinara	On going	Improved access to trafficable Roads
Mwazamutanda	02/2025	09/2025	Mbire, Mash. Central	Zinara	On going	Improved access to trafficable Roads
Msingwa	04/2025	08/2025	Muzarabani, Mash Central	PSIP	On going	Improved access to trafficable Roads

MASHONALAND EAST

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
FINANCE ECONOMIC DEVELOPMENT AND INVESTMENT PROMOTION						
Drones (ZIMRA)	01/2019	30/11/2025	Nyamapanda	Ministry Budget	AFDB / GVT	-Improve efficiency, boarder security
MUAST Innovation Hub	09/2024	12/2026	Marondera	Treasury	5%	Foster industrialisation and modernization

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
CEIRD-Innovation Centre Labs	08/2024	12/2027	Chivhu	Treasury	10%	Improved conducive learning and research facilities
Mutoko Bio Economy Soap Making Factory Shell	04/2025	07/2025	Mutoko	Treasury	Still to commence	Improved availability of locally produced goods
Community Mobile Cinematography (Bio scope outreach programme)	15 May 2025	22/08/2025	Uzumba Maramba Pfungwe	Treasury	Ongoing	Increased Awareness of Government Projects and programmes
Upgrade of FM radio transmitter	1/10/2025	31/12/2025	Chivhu, Mashonaland East	Transmedia/Treasury	New	Increased Radio Coverage
Water reticulation at Kadoma Training Institute	May	August	Kadoma Training Institute	Treasury	Ongoing	Improved access to clean and safe water.
Construction of Wedza COB		-	Wedza	Treasury	95%	Efficient service delivery
Construction of Mutoko COB		-	Mutoko	Treasury	45%	Reduce walking distance to access government services by communities
Installation of Solar System at 30 Registry Offices	03/2025	06/2025	Seke District,	UNICEF	New	Improved electricity supply

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
			Mahusekwa, Marondera			
Completion of Registry Buildings	07/2025	12/2025	Goromonzi,	GoZ	Ongoing	Improved service environment
Establishment of Sub-Offices	July 2025	09/2025	St Pauls Mission, Murewa	GoZ	Ongoing	Improved accessibility to civil registration services
Digitisation of chieftainship records	03/02/25	15/05/2025	Murehwa and Goromonzi districts	Treasury	Pending	Preservation of chieftainship records and improved accessibility
Nechombo community archives	15/05/25	22/08/25	Mutoko	Treasury	Pending	Preserved community heritage
Dombotombo, Marondera blocks of flats	1/2/2022	30/06/2025	Marondera	Treasury	-90% complete	-Improved housing delivery
Mutawatawa	1/2/2023	30/06/2025	UMP	Treasury	90% on waiting mothers' shelter	-Improved housing delivery
-Construction of 4x4 storey blocks of flats					-Outstanding payment of 2,579,248.00	Provision of non-monetary benefits to civil servants
-Construction of Waiting Mothers' Shelter					-Scope of works: Focusing on Plumbing, Electrical Works and Finishes of Waiting Mothers' Shelter	

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Harare-Domboshava road		-	Mashonaland east	PISP	Ongoing	Improved road safety and security
Murewa-Madacheche road		-	Mashonaland east	PISP	Ongoing	Improved road safety and security
Mushandirapamwe-Hwedza road		-	Mashonaland east	PISP	Ongoing	Improved road safety and security
Juru Toll Plaza		-	Mashonaland east	PISP	Ongoing	Improved road safety and security
Dema Toll plaza		-	Mashonaland east	PISP	Ongoing	Improved road safety and security
Beatrice toll plaza		-	Mashonaland east	PISP	Ongoing	Improved road safety and security
Chikomba Vendor Mart	2024	2026	Chikomba	Treasury	Ongoing	Enhanced workspace for MSMEs
Marondera One Stop Centre	2024	2028	Marondera	Treasury	Ongoing	Capacitating survivors
Establishment of Digital Centres	01/2025	12/2025	Mashonaland East	Universal Services Fund (USF)	Construction of 10 Digital Centres in progress	Enhanced accessibility of ICTs for underserved communities
Telemedicine Project	01/2025	12/2025	Mashonaland East	Universal Services Fund (USF)	Funding the deployment of Telemedicine	Improved access to healthcare services
Kunzvi Dam	2021	12/2025	Mashonaland East Goromonzi	Goz	Ongoing	Improved water supply for irrigation and domestic use in Harare Metropolitan Province

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Tsetse and trypanosomiasis surveys and surveillance	2020	ongoing	Mudzi	Government of Zimbabwe	ongoing	Reduced disease and pests in production environment Delineation of current tsetse limit line along the tsetse front
Biological control of Water hyacinth and Kariba weed using Water hyacinth plant hopper (<i>Megamelus scutellaris</i>) and <i>Cyrtobagous salvinia</i> respectively.	2020	ongoing	(Mutungagore and Nyaure rivers),	GOZ	Ongoing	Improved accessibility and utilization of water resources Improved biodiversity and ecosystem integrity
Teaching and learning	January 2025	December 2025	Marondera	Goz & Private partners	Ongoing	Improved agricultural knowledge and skilled graduates produced. Improved food security and nutrition
Agricultural colleges irrigation system installation	April 2025	December 2025	Marondera	GoZ & Private partners	Ongoing	Improved water supply for irrigation of colleges farms throughout the year. Improved food security and nutritional gardens established
Agricultural colleges commercialised	January 2025	December 2025	Marondera	GoZ & Private partners	Ongoing	More production and productivity both for livestock and crops.

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
						Improved income and self-sustenance among agricultural colleges.
Zimbabwe Emergency Food Production Project Management (PHM)	01/2020	06/2025	Murehwa, Goromonzi	AFBD/FAO	ongoing	Improved grain management
Safeguarding African Foodsheds and Ecosystems for all Actors across local, regional and international levels to manage migration	2024	2027	Mashonaland East	EU 113 000 euro	Ongoing	Installation of 15 Agromet (CLIMAT) Automatic Weather Station in Marondera District Development of tailored weather and climate products for Marondera district SAFE4ALL aims to address the interconnected issues of climate change, food security, ecosystem and disaster management and migration in Africa by providing user-centred climate

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
						services. It will innovate and bundle affordable and scalable services that include location-specific information to meet the needs of the end-users in Kenya, Ghana and Zimbabwe
Miombo Transboundary Project (Sustainable Forest Management in Chirinda Forest and Nyatana Woodland)	Jan 2025	July 2027	Mudzi	Government of Italy / FAO EURO1,500,000.00	New	-Enhanced management of miombo ecosystem -Improved livelihoods -Ecotourism development of Chirinda Forest
Global Opportunities for Long Term Development of the Artisanal and Small-Scale Gold Mining (ASGM) Sector in Zimbabwe - PlanetGOLD Zimbabwe	Project in its initial stages 2025	Years 2028	11 Districts in 8 provinces	PlanetGOLD: US\$ 5 million	Project in its initial stages	Mercury free technologies are applied in ASGM Its objective is to reduce the use of mercury in the ASGM sector in Zimbabwe through a holistic, multi-sectoral integrated formalization approach and increased access to traceable gold supply

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
						chains and finance for adoption of sustainable mercury free technologies
Purchasing of Gas stoves	Resumption 2018	31/12/2025	Various Prisons	Treasury	Ongoing	Provision of cooking equipment
Marondera Female Open Prison	Resumption 2018	31/12/2025	Marondera Prison	Treasury	Ongoing Construction of admin block, x , gate house, Perimeter wall and completion of cellblock at roof level	Alleviating institutional accommodation officers and boost morale
Construction of a 14 roomed barrack and 4 SDH houses	Resumption 2018	31/12/2025	Mutoko Staff Houses (Tabudirira)	Treasury	Ongoing Completion of a 14 roomed barrack and 4 detached houses requiring finishing works	Alleviating institutional accommodation officers and boost morale
Construction of a 14 roomed barrack	Resumption 2018	31/12/2025	Marondera Staff Houses	Treasury	Ongoing Completion of a 14 roomed barrack which require finishing works	Alleviating institutional accommodation officers and boost morale
30 Ha of maize crop under Centre Pivot Irrigation Facility	15/10/24	31/12/2025	Mashonaland East Province	Fiscus and Public Private Partnerships	On-going -	-Successful rehabilitation programmes in terms of imparting agro-

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
						based skills and knowledge to inmates Anticipated reduction in the rate of recidivism Entrepreneurial skills imparted both to officers and inmates Anticipated successful Reintegration of inmates into society
Youth Service in Zimbabwe Community Attachment	16/06/25	14 November 2025	All training Centres	Treasury	Ongoing	-Improved patriotism among youth
Edurate Investment-Flour Plant Expansion	01/2025	On-going	Mashonaland East	Private Sector	Work in progress	Increased production of flour
ROADS ENGINEERING DIVISION: i) ROAD REGRAVELLING						
Chamapango - Dombwe	03/2025	08/2025	Murehwa, Mash. East	Zinara	On going	Improved access to trafficable Roads

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
ii) BRIDGES CONSTRUCTION						
Kambanje	01/2025	12/2025	Mudzi, Mash East	Zinara	On going	Improved access to trafficable Roads
Nyamherere	03/2025	06/2025	Mudzi, Mash East	Zinara	On going	Improved access to trafficable Roads
Nyautongwe	03/2025	11/2025	Mvuma, Midlands	Zinara	On going	Improved access to trafficable Roads
Nyamuzizi	04/2025	12/2025	Mutoko, Mash. East	PSIP	On going	Improved access to trafficable Roads

MASHONALAND WEST

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Drones (ZIMRA)	01/2019	30/11/2025	Chirundu	Ministry Budget	AFDB / GVT	-Improve efficiency, boarder security and increase revenue collection
Staff and Office Accommodation -Chirundu Staff Cottages (ZIMRA)	01/02/22	31/03/2025	Chirundu	Ministry Budget	Ongoing	- Improved Border efficiency and 24 hour boarder operation enabled

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Kadoma Cluster Housing Development (IDBZ)	25/10/23	04/02/2027	Mornington, Kadoma Town,	Bond Funds and Private Sector Equity Total Cost - US\$2.37 million IDBZ Contribution - US\$1,97 million	-Project was at 28% completion as at 31 December 2024. -When fully implemented the project will deliver 30 housing units with supporting infrastructure (paved roads, water, sewer and electricity).	Employment creation and Devolution, and growth of Kadoma town
Chinhoyi University of Technology Workshops	03/2006	12/2026	Chinhoyi	Treasury	33%	Improved space for specialist engineering learning and teaching
45 MW Zimplats Solar power plant	2025	2025	Chegutu District	Private	Construction of a 45MW solar power plant	Improved energy supply capacity
Career Fairs	August	-	Mashonaland West	Treasury	Ongoing	Increased job opportunities and career guidance.
Water reticulation at Kadoma Training Institute	May	August	Kadoma Training Institute	Treasury	Ongoing	Improved access to clean and safe water.
Local Plans New City	-	-	Mashonaland West	PSIP	7%	Enhance integrated and sustainable orderly built environment

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Urban Renewal Kadoma- Rimuka	-	-	Kadoma	PPP	5%	Improve public health
Siakobvu Composite office	-	-	Binga District	PSIP \$32,926,000	75%	Bringing Government services closer to the people
New City Villas	-	-	Zvimba District	PSIP \$246,799,000	85%	Provision of secured housing for government officials
Valuations and Estate Management Government Assets Register	-	-	All Provinces	PSIP	33.3%	Improved accountability for all Government Properties
Seven Heroes COB Refurbishment	-	-	Chinhoyi	Treasury	0%	Improved local governance
PMB COB Refurbishment	-	-	Chinhoyi	Treasury	0%	Enabled decentralization of government services
Zvimba COB Refurbishment	-	-	Zvimba	Treasury	0%	Bringing government services closer to the people
4 DDC's Offices Refurbishment	-	-	Kadoma, Kariba, Chinhoyi and Chegutu	Treasury	0%	Efficient district coordination of development activities
Computerization of sub-offices	08/2025	12/2025	Mhangura, Makonde	GoZ and UNICEF	New	Improved service delivery

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
			Makande, Kariba			
Installation of Solar System at 30 Registry Offices	10/2025	12/2025	-Mhangura, Makonde -Makande, Kariba	UNICEF	New	Improved electricity supply
Completion of Registry Buildings	07/2025	12/2025	Kadoma	GoZ	Ongoing	Improved service environment
Establishment of Sub-Offices	06/2025	08/2025	Dombwe, Chegutu	GoZ	Ongoing	Improved accessibility to civil registration services
Kasese Housing Project	2017	31/03/2025	Kariba	Treasury	-Outstanding payment of ZWG 157, 500.00	'-Provision of non-monetary benefits to civil servants
-Servicing of 1417 residential stands		-		-	-Scope of work- Focusing on sewer and water reticulation	-Improved housing delivery
-Sewer and water reticulation		-		-		'-Provision of non-monetary benefits to civil servants
Siakobvu Flats	1/4/2025	31/12/2025	Kariba	Treasury	Currently at 0%, Phasing focusing on one block to 50% completion by the end of 2025	'- Provision of non-monetary benefit for civil servants
Norton Toll Plaza		-	Mashonaland west	PISP	Ongoing	Improved road safety and security

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Installation of Oxygen plants		-	Chinhoyi Provincial Hospitals	UNICEF	Ongoing	Improved access to health care services
Chinhoyi Safe Market	01/2025	12/2025	Mash West	Treasury	Ongoing	Community development and improved market access
Golden Ville Community Centre	01/2025	12/2025	Mashonaland West (Makonde)	Treasury	Ongoing	Completion of the sub-structure will allow for construction of the super-structure to begin
Chirundu Vendor Mart	2024	2025	Mashonaland West (Chirundu)	Treasury	Treasury	Decent workspace for Cross Border Traders; Revenue collection for Central Government
21 x ICT Enabled Disaster Management Centres Connected	02 January 2025	31 December 2025	Mash West	Treasury	Ongoing	Improve ICT Access and Usage Improved government service delivery
21 x ICT Enabled Disaster Management Centres Connected	02 January 2025	31 December 2025	Mash West	Treasury	To completed this year and start to maintain, and upgrade.	Improve ICT Access and Usage Improved government service delivery
Rural Skills Training for Women and Youth	April 2025	Dec 2025	Binga/Kanyemba	Treasury	Ongoing	Empowerment of women and youths through vocational training, promoting

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
empowerment and resilience						entrepreneurship and economic independence
Skills needs assessment in TVET Centres for People with Disability	01 Jan	May 2025	Kadoma	Treasury	Ongoing	Enhanced inclusive growth and specialised workforce. Identifying the most in-demand skills in the job market and ensures that PWDs are trained in areas with real employment opportunities.
Tsetse and trypanosomiasis surveys and surveillance	2020	ongoing	Hurungwe, Makonde,	Government of Zimbabwe	ongoing	Reduced disease and pests in production environment Delineation of current tsetse limit line along the tsetse front
Targets deployed -Tsetse and trypanosomiasis elimination	2020	ongoing	Kariba	Government of Zimbabwe	ongoing	Increased tsetse and trypanosomiasis free areas for improved crop and livestock production
Biological control of Water hyacinth and Kariba weed using Water hyacinth plant hopper (Megamelus	2020	ongoing	(Chnhoyi and Skyline)	GOZ	Ongoing	Improved accessibility and utilization of water resources

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
scutellaris) and Cyrtobagous salvinia respectively.						Improved biodiversity and ecosystem integrity
Katsvenzve (60 ha)	2018	2025	Zvimba	GoZ	Supply and installation of pumping units, mainline, spray line, Construction of pump house, transformer complete. Overall progress is at 70%	Increased irrigation area
Gowe (112 ha)	2018	2025	Sanyati	GoZ	Reservoir tank rehabilitation, Pump house Rehabilitation, River pump supply and fix, Booster pump supply and fix, Infield Piping Rehabilitation complete 45% Progress	Increased irrigation area
Portltet (160 ha)	2022	2025	Makonde	GoZ	Supplied pump units and PVC pipes, Overall project progress at 42%	Increased irrigation area
Teaching and learning	January 2025	December 2025	Zvimba Chegutu	Goz & Private partners	Ongoing	Improved agricultural knowledge and skilled graduates produced.

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
						Improved food security and nutrition
Agricultural colleges irrigation system installation	April 2025	December 2025	Zvimba Chegutu	GoZ & Private partners	Ongoing	Improved water supply for irrigation of colleges farms throughout the year. Improved food security and nutritional gardens established
Agricultural colleges commercialised	January 2025	December 2025	Zvimba Chegutu	GoZ & Private partners	Ongoing	More production and productivity both for livestock and crops. Improved income and self-sustenance among agricultural colleges.
Juncao-mushroom spawn production	February 2025	December 2025	Zvimba	GoZ & Private partners	Ongoing	Improved food security Mushroom production and food security
Zimbabwe Emergency Food Production Project Management (PHM)	01/2020	06/2025	Zvimba, Makonde, Gokwe South	AFBD/FAO	ongoing	Improved grain management
Installation of Backup Solar Power Systems at five Radar sites; Harare, Kariba, Buffalo		Ongoing	5 Mashonaland West	USD 250 000 MET Fund		Continuous power supply of all radars and establishment of radar mosaic

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Range, Bulawayo, Victoria Falls)						
Construction of Mhondoro Tsholotsho houses and offices		Ongoing	Mashonaland West	USD 185 000 GoZ		Decent staff housing and operational offices
Procurement of 6 Automated Weather Observing Systems (AWOS)		New	Mashonaland West	GoZ	ongoing	Enhance safety and efficiency at airports operations
Construction of 20 junior staff one roomed single quarters accommodation	2025	-	Mana Pools National Park, Mashonaland West	Peace Parks Foundation (PPF)	The project is yet to commence.	- Provide accommodation for 20 new Rangers Improved staff welfare leading to increased protection on wildlife
Drilling and Solarizing a borehole of a two-hectare horticultural garden	2024	-	Mashonaland West.	Development partnership with African Wildlife Foundation (AWF), through Utariri.	Ongoing	• Job creation • Improved livelihoods for 100 households with the garden providing a sustainable source of income and nutrition.
Livelihood Improvement:	2024	-	Hurungwe Ward 7	AWF Under Utariri project	Ongoing	• Job creation

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Establishing two 10 x 50m Fishponds in Mbire and one in Hurungwe established.						Improved livelihoods and nutrition for 50 households and surrounding communities who will buy the surplus fish.
Mana pools staff welfare and community project	2024	-		African Wildlife Foundation	Ongoing	- Improved staff welfare and standards of living for ZimParks through access to clean water - Cost savings on water bills from ZINWA Job Creation
Ngezi piggery project	2024	-	Mashonaland West Province	Zimparks – USD14 000.00	Ongoing	Job Creation
Strengthening knowledge and capacity to prevent and reduce releases of plastic waste in Malawi and Zimbabwe	Ongoing Ends Dec. 2025	-	Kariba (Gache-Gache)	Norwegian Retailers Environment Fund/ UNEP	Ongoing Ends Dec. 2025	Plastic waste pollution abatement Recovery of plastic fishing nets from water bodies and introduction of refillable water bottles in hotels and supermarkets
			Ward 4 of Makonde District.	EMA, GIZ IKI Project Small	February 2025 to December 2025	-Improved environmental

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Ditchwe Wetland Restoration and Protection	February 2025 to	December 2025	Mashonaland West Province	Grants in collaboration with SIVIO Institute and Chinhoyi University of Technology (CUT)		community stewardship -Improved water quantity and quality as well Improved sustainable community livelihoods.
Irrigation Resuscitation Scheme - Hurungwe	Resumption 2018	31/12/2025	Hurungwe	Treasury	Ongoing	Improved food security
Rehabilitation of Prisons/ Building Improvements	Resumption 2018	31/12/2025	Karoi prison & Staff benefit office block	Treasury	Ongoing	Improved security
Purchasing of Equipment	Resumption 2018	31/12/2025	-	Treasury	Ongoing Provision of tools and equipment	Provision of tools and equipment
Construction of Staff college	Resumption 2018	31/12/2025	Staff College	Treasury	Ongoing Completion of administration block, lecture room at roof level and construction of a 14 roomed barrack	Construction of Staff college

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Construction of a Modern Prison	Resumption 2018	31/12/2025	Hurungwe Modern Prison	Treasury	Ongoing	Provision of inmate space
Staff Houses Construction of 6 houses and construction of 5 x A01/20	Resumption 2018	31/12/25	Hurungwe	Treasury	Ongoing Completion of 6 detached houses with electrical reticulation and water networking plus construction of 5 x A01/20	Alleviating institutional accommodation officers and boost morale
Chinhoyi Farm Staff Houses Construction of 5 houses	Resumption 2018	31/12/25	Chinhoyi	Treasury	Ongoing Completion of 5 detached houses electrical connections	Alleviating institutional accommodation officers and boost morale
Staff Houses Construction of 14 roomed barrack and construction of 2 x A01/20	Resumption 2018	31/12/25	Karoi	Treasury	Ongoing Completed a 14 roomed barrack and construction of 2 x A01/20	Alleviating institutional accommodation officers and boost morale
Irrigation Facility and 15 Ha of various horticultural crops under Drip Irrigation	15/10/24	31/12/2025	Hurungwe Prison Farm	Fiscus and Public Private Partnerships	On-going -	Entrepreneurial skills imparted both to officers and inmates
Youth Service in Zimbabwe Community Attachment	16/06/25	14 November 2025	All training Centres	Treasury	Ongoing	-Improved patriotism among youth

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Construction of a multipurpose workshop at Kadoma VTC	10/2016	31/12/2025	Kadoma district	Treasury	Ongoing	Improved vocational and entrepreneurial skills among the youth
Baobab Craft Paper Project	01/2025	On-going	Mashonaland West	Private Sector	Work in progress	Increased production of paper and paper products
ROADS ENGINEERING DIVISION: i) ROAD REGRAVELLING						
Mapfungwe - Kenzamba	02/2025	07/2025	Makonde, Mash. West	Zinara	On going	Improved access to trafficable Roads
Dzidze	04/2025	09/2025	Chikomba, Mash West	Zinara	On going	Improved access to trafficable Roads
Nyadange	03/2025	10/2025	Hurungwe, Mash West	Zinara	On going	Improved access to trafficable Roads
Susuji	03/2025	11/2025	Makonde, Mash, West	Zinara	On going	Improved access to trafficable Roads
Piriwiri	04/2025	November 2025	Hurungwe, Mash. West	PSIP	On going	Improved access to trafficable Roads

MATABELELAND NORTH

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
FINANCE ECONOMIC DEVELOPMENT AND INVESTMENT PROMOTION						
Drones (ZIMRA)	01/2019	30/11/2025	Victoria Falls	Ministry Budget	AFDB / GVT	-Improved boarder security and increase revenue collection
Lupane Student Accommodation Complex (IDBZ)	1/02/2026	31/12/2029	Lupane Town,	IDBZ Capital and Private Sector Equity Estimated cost – US\$22 million	-Ongoing	Improved Students' accommodation and commercial space.
Lupane Technovation Centre	02/2018 (had stalled) Resuscitated 2023	12/2025	Lupane	Treasury	Ongoing at 25%	Enhanced Research and Innovation
Hwange Teachers' College	08/2024	12/2028	Hwange	Treasury	Ongoing at 20%	Improved provision of tertiary education learning and teaching facilities in Matabeleland North Province
Binga Industrial Training College	02/2022	12/2028	Binga	Treasury	5%(paperwork)	Improved practical skills development and community development

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Bingwa Wildlife and Eco-tourism Innovation and Industrial Park	05/2023	08/2025	Hwange	Treasury	93%	Improved Rural Industrialisation and increased revenue collection
Power Ventures Solar plant	2025	2025	Hwange	Loan	1 st Phase	Improved access to modern energy services
20MW Dinson Hwange	2025	2025	Hwange District	Private	Construction of a 20M solar	Improved energy supply capacity
240MW Zhongzhing Heli	2025	2025	Hwange District	Private	40%	Improved energy supply capacity
Makhaza Institutions. (Makhaza Primary school, clinic, RIDA, (DDF), Agritex and Business Centre)	2025	2025	Tsholotsho District	Grants / Levy	90% complete only Substation construction outstanding.	Improved access to modern energy services
Hwange 1-6 Rehabilitation	2025	2025	Hwange	Grants / Levy	Contract negotiations at 10%	Improved energy supply capacity
Distribution Infrastructure Reinforcement	2025	2025	Turk Mine Victoria Falls Mkhosana	Own Resources	30% Progress	Improved energy supply capacity
Community mobile cinematography (Bioscope outreach programme)	3 February 2025	13/05/2025	Hwange and Binga Districts	Treasury	Ongoing	Increased Awareness of Government Projects and programmes
Upgrade of Lyeja FM radio	1/04/2025	30/06/2025	Hwange	Transmedia/Treasury	New	Increased Radio Coverage

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
transmitter						
Urban Renewal	-	-	Victoria Falls	PPP	15%	Attracting investment and tourism
Lupane Composite Office Phase 2	-	-	Lupane District	PSIP \$ 38,547,000	98%	Bringing Government services closer to people.
Inyathi DPWO (Construction of Depot/Repair of existing house used as depot)	-	-	Inyathi	Treasury	0%	Improved government buildings
Refurbishment of Provincial Secretary for Devolution House Lupane	-	-	Lupane	Treasury	0%	Housing government officials
Tsholotsho Recovery Houses		-	Matabeleland North Tsholotsho District	PSIP	80%	Decent accommodation for cyclone victims
Computerization of sub-offices	08/2025	12/2025	• Nkunzi, Tsholotsho	GoZ and UNICEF	New	Improved service delivery
Installation of Solar System at 30 Registry Offices	02/2025 03/2025	05/2025 06/2025	-Bubi District, Bubi -Tshelanyemba -Kariyangwe, Binga	UNICEF	New	Improved electricity supply

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
			-Nkunzi, Tsholotsho			
Completion of Registry Buildings	07/2025	12/2025	Binga	GoZ	Ongoing	Improved service environment
Establishment of Sub-Offices	10/2025	12/2025	• Tyunga, Binga	GoZ	Ongoing	Improved accessibility to civil registration services
2 X Kazungula Bachelor Flats	June 2025	December 2025	Kazungula	Treasury	Project currently at roofing. Outstanding works include: Floor tiling, Ring beam filling, plumbing and electrical fittings, painting, finishings and Commissioning of project	Improved Staff Morale. Enhanced Service delivery
3 x Victoria Falls Bachelor Flats	07/2025	12/2025	Victoria Falls	Treasury	Project is currently at slab level. Outstanding works include: Superstructure, Roofing, Plumbing, Electricals and floor tiling	Improved Staff Morale. Enhanced Service delivery
Commissioning of Nambya Community Museum	1/08/25	08/2025	Hwange	NMMZ	New	Improved heritage preservation for a minority group
ESARBICA Conference hosting	01/01/25	22/06/2025	Victoria Falls	Treasury	Planning ongoing	Knowledge sharing amongst records practitioners

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
						Increased tourists flow
Lupane flats	1/4/2025	31/12/2025	Lupane	Treasury	-Phasing focusing on one block to 50% completion "-Amount allocated will achieve 100% completion on waiting mothers' shelter.	-Improved housing delivery '-Provision of non-monetary benefits to civil servants
Construction of health posts		-	Hwange District	GoZ	New	Improved access to health care services
Replacement of gel batteries with lithium-ion batteries at health facilities		-	55 health facilities in Bulawayo, Matebeleland North and Matebeleland South Provinces	Global Fund	Ongoing	Improved power supply to health facilities
Installation of Oxygen plants		-	Lupane Hospital	UNICEF	ongoing	Improved access to health care services
4. Lupane Safe Shelter	2025	2030	Matabeleland North (Lupane)	Treasury	ongoing	Skills training; capacitating survivors to be economically independent; provision of safe shelter to avoid further harm

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Installation of X-ray machines		-	Kariyangwe Mission Hospital	Global Fund	Ongoing	Improved access to health care services
Telemedicine Project	January 2025	December 2025	Matabeleland North	Universal Services Fund (USF)	Funding the deployment of Telemedicine	Improved access to healthcare services
Gwayi Shangani-Bulawayo conveyance system	2020	December 2025	Matabeleland North	Goz	Ongoing	
Presidential community fisheries schemes	2021	2025	Across all district	GoZ	Ongoing (fish stocking in all dams ongoing)	Improved production and productivity
Zunde Ramambo prohect	2020	ongoing	Across all provinces	GoZ	ongoing	Improved production and productivity FOOD
Construction and rehabilitation of fish breeding sites	2024	2025	Matobo	Goz, FAO TCO worldfish	Ongoing (ponds constructed, boreholes drilled)	Improved production and productivity Improved fish genetics
Biological control of Water hyacinth and Kariba weed using Water hyacinth plant hopper (Megamelus scutellaris) and	2020	ongoing	Umguza, Shangani Dam,	GOZ	Ongoing	Improved accessibility and utilization of water resources

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Cyrtobagous salvinia respectively.						Improved biodiversity and ecosystem integrity
Hilltop (10 ha)	2024	2025	Umguzi	GoZ	Most of the works were done that involves borehole drilling, equipping and networking, drip irrigation material was delivered and installed. Procurement process for the outstanding works almost complete. Overall Progress is at 95%	Increased irrigation area
Carlsvale (30 ha)	2022	2025	Umguzi	GoZ	200mm PVC supply line installed, land clearing partially cleared @ 45%, NSD partially done, Supplied irrigation materials Overall project progress at 30%	Increased irrigation area
Khana Block (200 ha)	2025	2025	Gwayi	GoZ	Gwayi shangani basin project with 200ha	Increased irrigation area

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
					centre pivots, mainline, Electricals, pumps and perimeter fencing	
Bubi Lupane Ext (360ha)	2025	2025	Lupane	GoZ	Installation of 240ha pivots, pumps, electricals, mainline, land clearing, fencing and access road construction	Increased irrigation area
Binga Irrigation	2025	2025	Binga	GoZ	Rehabilitation of Pipeline, center pivots 190ha, NSD, transformer substation and Pump house.	Increased irrigation area
Climate Adaptation Water Energy Programme (CAWEP)	2022	2025	Binga	United Kingdom Foreign Commonwealth and Development Office (FCDO) US \$14million	Ongoing	Enhanced adaptive capacity of the communities to climate change To provide water and clean energy to selected rural communities in support of climate resilience

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
						building and low carbon development.
Initiative for Climate Action Transparency in Zimbabwe Phase II	2024	2025	Tsholotsho	Initiative for Climate Action Transparency through the United Nations Office for Project Services	Ongoing 2024-2025	A well-defined and digitised adaptation reporting system established The ICAT in Zimbabwe Project Phase II aims to pilot the National Climate Change Adaptation Plan monitoring and evaluation and support UNFCCC adaptation reporting obligations under the Biennial Transparency Reports; National Communications and NDC tracking of adaptation actions .
Installation of Backup Solar Power Systems at		Ongoing	Matabeleland North	USD 250 000		Continuous power supply of all radars and

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
five Radar sites; Harare, Kariba, Buffalo Range, Bulawayo, Victoria Falls)				MET Fund		establishment of radar mosaic
Upgrading of Robert Gabriel Mugabe Airport and Vic falls Airport Automated Weather Observing Systems (AWOS)		Ongoing	Matabeleland North	USD 300 000 GoZ		Meeting international requirement requirements of CAT III AWOS at international Airports
Construction of Mhondoro Tsholotsho houses and offices		Ongoing	Matabeleland north	USD 185 000 GoZ		Decent staff housing and operational offices
Procurement of 6 Automated Weather Observing Systems (AWOS)		New	Matabeleland North	GoZ		Enhance safety and efficiency at airports operations
Hwange National Park One Stop Pavilion	Start – 2023	End - 2025	Hwange District, Matabeleland North Province	\$ 1400 000,00 ZimParks in Partnership with IFAW	The project commenced in 2023, and it is now 90% Complete	- Increased revenue through tourism - Increased number of tourists - Improved ambience to meet international standards - Increased revenue

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
						Increased revenue by 10% through reduced leakages
Construction of Ngamo Entrance Gate	Start -2025	-	Hwange National Park, Makona, Hwange District, Matabeleland North	\$95 000 IFAW/GEF	The project is still at its inception phase	- It will boost Tourism in Hwange National Park's Southern part. Improved tourism Development
Ngamo Cultural Village Lodge	Start -2025	-	Ngamo Community, Tsholotsho District, Matabeleland North	\$95 000 GEF 7 Project	ongoing	To promote community-based eco-tourism Income generation from the revenue collected. Employment creation for Ngamo people.
Hwange platforms	2024	-	Hwange District, Matabeleland North	ZimParks – USD22 000.00	Ongoing	Enhanced tourism activities Improved country image
Hwange main cottages	2024	-	Hwange District, Matabeleland North	IFAW and Waterbucks Head Restaurants – USD120 000.00	Ongoing	- Job Creation - Improved revenue through tourism activities Improved country image

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Kiln drying -timber	2023	-	Matabeleland North Province Lupane	FC	Ongoing	- Improved product - Improved turn around Increase in revenue
Lupane Food Court Construction of a business mall – housing food court, takeaways, supermarket, fuel service3 station	January 2024	-	Matabeleland North Province Lupane	- PPPs - BizElements US\$3,000,000	New	Received Lease Fees Employment creation Improved revenue inflows
Lupane Dam Site Lodges Construction of leisure lodges, introduce game and walking safaris, fishing	January 2024	-	Lupane	- PPPs - BizElements US\$2,000,000	New	Received Lease Fees Employment creation Promotion of Tourism Increased revenue inflows
Ganda Lodge Campsite Solar powered Camping facility with ablution block and cooking areas.	November 2019	– December 2025	Hwange	- Ngamo Safaris - Self-Funding US\$30 000.00		Operationalized through a Launch Employment creation Promotion of Tourism - Increased revenue inflows - Camper enthusiasts 2. Job seekers, through

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Outdoor camping site complete with sanitary facilities.						Employment creation
Tshukela Pan lodges	2025	Contract signing stage	Matabeleland North Province Hwange	PPP	ongoing	-Employment creation -Promotion of Tourism -Increased revenue inflows
Office block Construction	To commence this year 2025	-	Matabeleland North Province, Binga	USD50 000 FC – own resources	Ongoing	Conducive working environment and expand nursery production – there is high demand for tree seedlings
Strengthening knowledge and capacity to prevent and reduce releases of plastic waste in Malawi and Zimbabwe	Ongoing Ends Dec. 2025	-	Victoria Falls	Norwegian Retailers Environment Fund/ UNEP	Ongoing Ends Dec. 2025	Plastic waste pollution abatement Recovery of plastic fishing nets from water bodies and introduction of refillable water bottles in hotels and supermarkets
Circular and POPs-free Plastics in Africa Project seeks to eliminate plastics	In its initial stages 2025-	2029	National	UNEP/ BCCA	In its initial stages 2025-2029	Plastic pollution abatement

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
containing Persistent Organic Pollutants (POPs)						
Chidobe Wetland Restoration and Protection	February 2025	June 2025	Chidobe Village Ward 2 of Hwange District.	USD 15 000 EMA	February 2025 to June 2025	-Improved environmental community stewardship -Improved water quantity and quality as well -Improved sustainable community livelihoods.
Guga Integrated Wetland Restoration and Utilisation	August 2023	December 2025	Lupane District Matabeleland North	USD 20 000 EMA	Ongoing	-Improved environmental community stewardship -Improved water quantity and quality as well -Improved sustainable community livelihoods.
Construction of 12 houses to accommodate 16 families	Resumption 2018	31/12/2025	Anju Farm Houses	Treasury	Ongoing	Alleviating institutional accommodation officers and boost morale
LAD Decentralisation	01/01/25	31/12/2025	Binga	Treasury	Decentralisation to all Provinces	Decentralisation

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
LAD Decentralisation	01/01/25	31/12/2025	Lupane	Treasury	Decentralisation in Provinces	Decentralisation
Correctional Employment Programme MacDonald Bricks	01/12/25	31/12/2025	Mat-North Province- Anju Prison Farm	Public Private Partnership	On-going	Improved self-sustenance for inmate needs and enhanced Rehabilitation and Reintegration of inmates
Anju Prison Farm Institutional Accommodation Project 10 SDH A01/20 X 2 roomed houses	30/09/24	31/12/2025	Anju prison Farm, Mat-North Province	Fiscus /PSIP (Public Sector Investment Programmes)	On-going	-improved technical skill for inmates.
Agro Based Projects Horticulture production under 35Ha Centre Pivot and fisheries	15/10/24	31/12/2025	Anju Prison Farm Mat-North Province	Fiscus and Public Private Partnerships	On-going	-Successful rehabilitation programmes in terms of imparting agro-based skills and knowledge to inmates
Youth Service in Zimbabwe Community Attachment	16/06/25	14 November 2025	All training Centres	Treasury	Ongoing	-Improved patriotism among youth

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Construction of a multipurpose w/shop at Sivomo VTC	01/09/23	31/12/2025	Nkayi district	Treasury	Ongoing	Improved vocational and entrepreneurial skills among the youth
Multi-purpose Cricket oval stadium and ancillary facilities	01/2025	31/12/2027	Victoria falls	Private	On-going	Increased tourism investments
Tourism Culinary Academy	01/2025	31/12/2028	Victoria falls	Government	On-going	Enhanced Skills in Gastronomy
ROADS ENGINEERING DIVISION: i) ROAD REGRAVELLING						
Nyoni Store-Khayisa-Chief's Hall	03/2025	06/2025	Umguzi, Mat. North	Zinara	On going	Improved access to trafficable Roads
ii) BRIDGES CONSTRUCTION						
Upper Mbembesi	02/2025	12/2025	Bubi, Mat. North	Zinara	On going	Improved access to trafficable Roads

MATABELELAND SOUTH

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
FINANCE ECONOMIC DEVELOPMENT AND INVESTMENT PROMOTION						
Drones (ZIMRA)	01/2019	30/11/2025	Plumtree	Treasury	AFDB / GVT	-Improve efficiency, boarder security and increase revenue collection
Staff and Office Accommodation -Maitengwe Staff Cottages)	01/02/22	31/03/2025	Maitengwe	Treasury	Ongoing	- Improved Border efficiency and 24 hour boarder operation enabled
Spitzkop Housing Development (IDBZ owned land)	1/05/2025	31/12/2025	Spitzkop, Gwanda Town	IDBZ Capital	Ongoing	Increase in the national housing stock and improved standard of living
GSU Mining Laboratory	3/08/21	08/2025	Gwanda	Treasury	98%	Enhanced research capabilities in line with Education 5.0
GSU Agro- Innovation Centre	02/2022	08/2025	Gwanda	Treasury	80%	Improved teaching and learning space.
Plumtree ITC	03/2022	12/2028	Plumtree	Treasury	Ongoing	Improved provision of tertiary education learning and teaching facilities in Matabeleland South Province
Gwanda State University Innovation Hub	06/2022	02/2026	Gwanda	Treasury	Ongoing	Foster industrialisation and modernization

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Massive Prestige Thermal (100MW)	2025	2025	Beitbridge District	Private	Construction	Improved access to modern energy services
Zindele Primary School Solar Project	2025	2025	Gwanda District	Grants / Levy	LT line construction complete. Tubing & wiring complete. Awaiting delivery of the solar generator and connection.	Improved access to modern energy services
Optic Fibre Projects	2025	2025	Plumtree depot to Marula Optical fibre Connectivity	own resources	40% Gwanda 88kV to Gwanda 132kV Optical	Improved Energy efficiency
Upgrade of Radio Zimbabwe FM radio transmitter	3 February 2025	13/05/2025	Plumtree	Transmedia	Ongoing	Increased Radio Coverage
Community Mobile Cinematography (Bio scope outreach programme)	25 August	02 December	Bulilima and Mangwe Districts	Treasury	ongoing	Increased Awareness of Government Projects and programmes
Construction of Beitbridge Labour Office perimeter wall	September	December	Beitbridge	Treasury	New	Enhanced Labour dispute resolution. Increase compliance with labour laws.
Career Fairs	May	-	Matabeleland South	Treasury	Ongoing	Increased job opportunities and career guidance.

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Construction of Beitbridge Labour Office perimeter wall	September	December	Beitbridge	Treasury	ongoing	Enhanced Labour dispute resolution. Increase compliance with labour laws.
Repair and Redecorate Old Border Post		-	Beitbridge	Treasury	0%	Improved lifespan of government buildings
Installation of Solar System at 30 Registry Offices	03/2025	06/2025	-Matobo -Mphoengs, Mangwe	UNICEF	Ongoing	Improved electricity supply
Completion of Registry Buildings	07/2025	12/2025	-Insiza, -Manana, Gwanda	GoZ	Ongoing	Improved service environment
Solar electrification of Mlambapele	06/2025	12/2025	Matabeleland South	Treasury	Ongoing	Project was intended to enhance border security. To improve communication
Venda Community Museum	01/01/25	12/2025	Beitbridge	Treasury	Ongoing	Heritage preservation for a minority group
Oral interviews on the history of the liberation struggle	01/01/25	31/12/2025	Nationwide	Treasury	Ongoing	Preservation of the country's liberation heritage
Beitbridge (Phase 1)	1/10/2022	30/06/2025	Beitbridge	Treasury	71% Complete	
					Ongoing	Improved housing delivery

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Installation of X-ray machines		-	-Tshelanyemba Mission Hospital -Mtshabezi Mission Hospital	Global Fund	Ongoing	Improved access to health care services
Chinhoyi Safe Market	01/2025	12/2025	Mash West	Treasury	Ongoing	Community development and improved market access
Umzingwane Safe Market	2023	2025	Matabeleland South	UN Women	Ongoing	Financial independence through employment or entrepreneurship 2. raises awareness about GBV, promoting understanding and prevention in communities. 3. Encourages connections among survivors fostering mutual support
Telemedicine Project	January 2025	December 2025	Matabeleland South	Universal Services Fund (USF)	Funding the deployment of Telemedicine	Improved access to healthcare services
Presidential community fisheries schemes	202	2025	Across all district	GoZ	Ongoing (fish stocking in all dams ongoing)	Improved production and productivity

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Zunde Ramambo prohect	2020	ongoing	Across all provinces	GoZ	ongoing	Improved production and productivity
Construction and rehabilitation of fish breeding sites	2024	2025	Matobo	Goz, FAO TCO worldfish	Ongoing (ponds constructed, boreholes drilled)	Improved production and productivity Improved fish genetics
Green Climate Fund-Building Climate Resilience of Vulnerable	2019	December 2027	Matabeleland South	Goz & UNDP	Ongoing	-Increased access to climate-resilient inputs -Improved access to weather and climate information for climate-resilient agriculture -improve sustainability on climate smart practices and increase food feed self sufficiency
Biological control of Water hyacinth and Kariba weed using Water hyacinth plant hopper (Megamelus scutellaris) and Cyrtobagous salvinia respectively.	2020	ongoing	Umguz	GOZ	Ongoing	Improved accessibility and utilization of water resources Improved biodiversity and ecosystem integrity

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Hilltop (10 ha)	2024	2025	Umguza	GoZ	Most of the works were done that involves borehole drilling, equipping and networking, drip irrigation material was delivered and installed. Procurement process for the outstanding works almost complete. Overall Progress is at 95%	Increased irrigation area
Bambanani (111 ha)	2022	2025	Mangwe	GoZ/ SIRP	Construction of all irrigation infrastructure completed. Overall progress is at 90%	Increased irrigation area
Carlsvale (30 ha)	2022	2025	Umguza	GoZ	Supplied irrigation materials Overall project progress at 30%	Increased irrigation area
Zhove Irrigation	2020	2026	Beitbridge	GoZ / Kuwait	Overall progress is at 60%	Increased irrigation area
Climate Action for the Last Mile: Reaching	2025	2027	Beitbridge, Mangwe districts	5 Million	Ongoing	Increased climate resilience for children and their communities

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
the Most Vulnerable Children in Zimbabwe						through provision of climate-smart social infrastructure in the targeted areas.
Climate Adaptation for Rural Livelihoods (CARL-2)	2021	-	Bulilima	Oxfam SIDA	Ongoing	Improved weather and climate services This is the second phase of the Climate Adaptation for Rural Livelihoods
Building Climate Resilience of vulnerable agricultural livelihoods in Southern Zimbabwe	2021	2027	15 districts across Matabeleland South	Government of Zimbabwe (co-financing) Green Climate Fund	Ongoing	Improved hydro meteorological products and services to the communities in the 15 districts
Operations Control Room- Matopo National Park	.2025	-	Matopo National Park, Matopo District, Matabeleland South.	Matopo Conservation Society \$15 000	The project is yet to commence	- To provide Real-Time situational awareness and coordination for effective wildlife conservation operations

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
						Increased conservation protection.
Global Environment Fund 6	2024	-	3 districts	UNDP funding		• Employment creation • Tourism growth • Environmental protection Infrastructure development
National Clean-Up Programme	Every first Friday of the month / continuous	-	National	-	Ongoing Every first Friday of the month / continuous	• Clean, safe and healthy environment To programme was initiated in order to encourage individuals, societies and organizations to maintain a litter free environment
Rehabilitation of Prisons/ Building Improvements	Resumption 2018	31/12/2025	Beitbridge Prison	Treasury	Ongoing	Improved security
Purchasing of Gas stoves	Resumption 2018	31/12/2025	Various Prisons	Treasury	Ongoing	Provision of cooking equipment
Construction of 6 staff houses	Resumption 2018	31/12/2025	Beitbridge Staff Houses	Treasury	Ongoing Construction of 6 staff houses	Alleviating institutional accommodation

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
						officers and boost morale
Gwanda Prison Institutional Accommodation Project, 7 SDH A01/20 X 2 roomed houses Beit Bridge Prison Institutional Accommodation Project, 5 SDH A01/20 X 2 roomed houses	30/09/24	31/12/2025	Gwanda Beit Bridge	Fiscus /PSIP (Public Sector Investment Programmes)	On-going	-improved technical skill, knowledge and rehabilitation of inmates -Reduction in the rate of recidivism -Entrepreneurial skills imparted both to officers and inmates -Anticipated successful Reintegration of inmates into society
Kamativi Lithium Smelting Plant	01/2025	On-going	Matabeleland South	Private Sector	Work in progress	Increased production of lithium Employment creation
ROADS ENGINEERING DIVISION: i) ROAD REGRAVELLING						
Lutumba-Tongwe-Byo Main	02/2025	06/2025	Beitbridge, Mat. South	Zinara	On going	Improved access to trafficable Roads
Siyoka	02/2025	12/2025	Beitbridge, Mat. South	Zinara	On going	Improved access to trafficable Roads
Mtshingwe	02/2025	09/2025	Insiza, Mat. South	Zinara	On going	Improved access to trafficable Roads

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Simukwe	04/2025	12/2025	Matobo, Mat. South	PSIP	On going	Improved access to trafficable Roads

MIDLANDS

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
FINANCE ECONOMIC DEVELOPMENT AND INVESTMENT PROMOTION						
MSU Kwekwe Law School	4 /11/20	07/2025	Kwekwe	Treasury	55%	Increased enrolment for law students

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Kwekwe Poly boundary wall	02/2023	06/2026	Kwekwe	Treasury	30%	Improved security
Mkoba Teachers Gangarabwe Practising School (Phase 1 of 3)	04/2023	09/2025	Gweru	Treasury	92%	Improved provision of learning and teaching facilities in Chiwundura Communal Lands
EPIRP II 008A Stage II: Sherwood (175MVA)	2025	2025	Kwekwe	US\$7.2 million AFDB – Grant	50% completion	Improved Energy efficiency
10 MW New Glovers solar	2025	2025	Kwekwe District	Private	Construction of 10MW solar power plan	Improved energy supply capacity
20MW Manhize	2025	2025	Mvuma district	Private	Construction of a 20MW solar power plant	Improved energy supply capacity
Gandavaroyi Institutions Solar Micro Grid Pilot Project: (x7 Institutions).	2025	2025	Midlands Province. Gokwe North District	Grants / Levy	Ongoing	access to Improved modern energy services
Zvarota Institutions – Solar Plant	2025	2025	Midlands Province. Shurugwi District	Grants / Levy	Site Establishment complete. HV line construction completed. MV line construction 95% complete.	Improved access to modern energy services
Community mobile cinematography (Bioscope outreach	3 February 2025	13/05/2025	Gokwe North and South Districts	Treasury	Ongoing	Increased Awareness of Government

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
programme)						Projects and programmes
Upgrade of FM radio transmitter	01/10/25	31/12/2025	Gokwe	Transmedia/Treasury	ongoing	Increased Radio Coverage
Digital Terrestrial Television Transmitter Installation	1/01/2025	31/12/2025	Kwekwe	Zim Digital/Treasury	Ongoing	Increased Television Coverage
Computerization of sub-offices	08/2025	12/2025	- Chireya, Gokwe North - Zhombe, Gokwe North	GoZ and UNICEF	Ongoing	Improved service delivery
Installation of Solar System at 30 Registry Offices	03/2025	06/2025	-Mataga, Mberengwa -Manoti, Gokwe North -Chireya, Gokwe North -Zhomba, Gokwe North	UNICEF	Ongoing	Improved electricity supply
National Mining Museum	01/02/25	12/2026	Kwekwe	Treasury	New	Mining heritage management
Sikombela Site Museum	01/01/25	04/2025	Gokwe	Treasury	New	Improved liberation heritage Management
Oral interviews on the history of the liberation struggle	01/01/25	31/12/2025	Nationwide	Treasury	Ongoing	Preservation of the country's liberation heritage

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Shurugwi – Mhandamabwe Fencing		-	Midlands province	Traffic Safety Council	Ongoing	Improved road safety and security
Chirumhanzu Agro Industrial Park and Tourism	8/08/2024	12/2025	Chirumanzu	Treasury	60%	Improved market access, cultural exchange and Agro-Tourism
Establishment of Digital Centres	January 2025	December 2025	Midlands	Universal Services Fund (USF)	Construction of 10 Digital Centres in progress	Enhanced accessibility of ICTs for underserved communities
E-Learning Project	January 2025	December 2025	All 8 Rural Provinces	Universal Services Fund (USF)	Resourcing of rural schools with ICT gadgets in progress	Enhanced Digital Literacy among rural learners.
Telemedicine Project	January 2025	December 2025	Midlands	Universal Services Fund (USF)	Funding the deployment of Telemedicine	Improved access to healthcare services
Chemakudo (209 ha) Irrigation	2022	2025	Mberengwa	GoZ/ SIRP	209ha centre pivot installed. Pump house construction and painting completed. Weir construction completed. The project was funded under SIRP and outstanding works shall be funded by GoZ. Overall progress is at 65%	Increased irrigation area

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Old Biri (35 ha)- Irrigation	2022	2025	Mberengwa	GoZ/ SIRP	1200m pipeline laid. Overall progress is at 97%	Increased irrigation area
Zimbabwe Emergency Food Production Project Management (PHM)	01/2020	06/2025	Kwekwe, Gokwe South	AFBD/FAO	ongoing	Improved grain management
GMB National Strategic Grain Infrastructure Expansion Project	2024	12/2026	Kwekwe	Goz	ongoing	Improved food and nutrition security Long term strategic grain storage and preservation for food security
Initiative for Climate Action Transparency in Zimbabwe Phase II	2024	2025	Gweru City	Initiative for Climate Action Transparency through the United Nations Office for Project Services	Ongoing 2024-2025	Improved reporting system and digitised adaptation reporting system established
Climate Adaptation for Rural Livelihoods (CARL-2)	2021		Mberengwa	Oxfam SIDA	Ongoing	Improved weather and climate services This is the second phase of the Climate Adaptation for Rural Livelihoods
National Framework for Weather, Water and Climate Services	2020			Government of Zimbabwe	Ongoing	Improved weather, water and climate services in six sectors (agriculture & food

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
						security, water, energy, health, tourism)
Malinga / Matambo	June 2023	December 2025	Gweru District Midlands	USD 30 000 EMA	Ongoing	-Improved environmental community stewardship -Improved water quantity and quality as well -Improved sustainable community livelihoods.
Rehabilitation of Prisons/ Building Improvements	Resumption 2018	31/12/2025	Whawha prison	Treasury	Ongoing	Improved inmates' correctional
Purchase of 46 Generators for various stations	Resumption 2018	31/12/2025	Various Stations	Treasury		Argument electrical supply
Purchasing of Equipment	Resumption 2018	31/12/2025	-	Treasury	Ongoing Provision of tools and equipment	Provision of tools and equipment
Purchasing of Gas stoves	Resumption 2018	31/12/2025	Various Prisons	Treasury	Ongoing	Provision of cooking equipment
Completion of 1 SDH 60p and construction of one SDH 60p	Resumption 2018	31/12/2025	Whawha Prison Houses	Treasury	Ongoing Completed 6 houses which have been occupied, 1x SDH 60p at painting and electrical stage	Alleviating institutional accommodation officers and boost morale

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
					and 1 SDH at foundation level	
Completion of 5 detached houses	Resumption 2018	31 December 2025	Kwekwe Staff Houses	Treasury	Ongoing Electrical and sewer reticulation for 5 detached houses	Alleviating institutional accommodation officers and boost morale
Construction of a 14 roomed barrack and 4 detached houses	Resumption 2018	31/12/2025	Gokwe Staff Houses	Treasury	Ongoing Completion of a 14 roomed barrack at ring beam level and 4 detached houses which require finishing works	Alleviating institutional accommodation officers and boost morale
Construction of an 8 roomed barrack and construction of 3 x A)1/20	Resumption 2018	31/12/2025	Mberengwa Staff Houses	Treasury	Ongoing Completion of an 8 roomed barrack and construction of 3 x A01/20 houses	Alleviating institutional accommodation officers and boost morale
Construction of a multipurpose workshop at Isukamini VTC	10/2016	31/12/2026	Gweru District	Treasury	Ongoing	Improved vocational and entrepreneurial skills among the youth
Youth Service in Zimbabwe Centre-Based Training	10/03/25	12/09/2025	Dadaya Training Centre in Zvishavane, Midlands	Treasury	Ongoing	Improved patriotism among youth
Dinson Stage 3 of Phase 1 raw mill /sheets production	01/2025	On-going	Midlands	Private Sector	Work in progress	Increased production of iron and steel products

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Trade Measures Infrastructure Capacitation (Also a 100-Day Cycle Project)	01/2025	On-going	Gweru	Treasury/ CBCA	New	Increased capacity, efficiency and effectiveness Increased and faster response in measurement verification.
ROADS ENGINEERING DIVISION: i) ROAD REGRAVELLING						
Tiki - Nyamhara	02/2025	06/2025	Gokwe North, Midlands	Zinara	On going	Improved access to trafficable Roads
Madzivazvido - Chireya	03/2025	06/2025	Gokwe North, Midlands	Zinara	On going	Improved access to trafficable Roads
Chimbandi - Chireya	03/2025	06/2025	Gokwe North, Midlands	Zinara	On going	Improved access to trafficable Roads
Vutsanana- Ingezi	04/2025	07/2025	Mberengwa, Midlands	PSIP	On going	Improved access to trafficable Roads
ii) BRIDGES CONSTRUCTION						
Nyautongwe	03/2025	11/2025	Mvuma, Midlands	Zinara	On going	Improved access to trafficable Roads
Mabori	02/2025	06/2025	Mberengwa, Midlands	Zinara	On going	Improved access to trafficable Roads
Mabhanana	02/2025	09/2025	Gokwe North, Midlands	Zinara	On going	Improved access to trafficable Roads
Lukugwe	04/2025	12/2025	Gokwe South, Midlands	Zinara	On going	Improved access to trafficable Roads
Pohwe	02/2025	05/2025	Gokwe South, Midlands	Zinara	On going	Improved access to trafficable Roads

Nationwide Projects and Programmes

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Tax & Revenue Management System (TaRMS) (ZIMRA)	2019	2025	Whole Country-System based	AFDB / GVT	Ongoing	Efficiency on online taxpayer services improved
Zimbabwe Electronic Single Window (ZeSW) (ZIMRA)	2022	2025	Whole Country-System based	Ministry Budget	Ongoing	-Improved Trade Facilitation and enhanced Revenue Collection
Monetary Stability, Research, Policy and Data Integrity-Open Market Operations and Liquidity Management (RBZ)	2025	Ongoing	Whole Country	RBZ Resources (18,318,7272)	Under Implementation	Improved timely data provision and financial stability
Monetary Stability, Research, Policy and Data Integrity-Onsite and Offsite Examinations; Financial Inclusion and Surveillance (RBZ)	2025	Ongoing	Whole Country	RBZ Resources (18,318,727	Under Implementation	Improved depositor protection and early detection of risks
Integrated Skills Expansion Outreach Programme	2021	Ongoing	Countrywide	Treasury	On -going	Increased skills availability to communities

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Work for Fees Programme	2022	Ongoing	Countrywide	Treasury	On-going	Improved access to equitable and inclusive
Smart Metering Projec	2025	2025	All provinces		60% completion	Improved energy supply capacity
Food Mitigation Strategy (FDMS)	2025	2025	Nationwide	Treasury	Ongoing	Reduced hunger and improved nutrition.
Cash for Cereal	2024	2025	Nationwide	Treasury	Ongoing	Reduced hunger and improved nutrition.
Basic Education Assistance Module (BEAM)	2025	2025	Nationwide	Treasury	Ongoing	Increased access to education for disadvantaged and vulnerable children.
Health Assistance (Assisted Medical Treatment Orders)	2025	2025	Nationwide	Treasury	Ongoing	Increased access to healthcare services for vulnerable populations in communities.
Psycho-Social Support to Drug and Substance Abuse users	2025	-	Nationwide	Treasury	Ongoing	Improved mental health.

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Provision of rights-based services to persons with disabilities	2025	-	Nationwide	Treasury	Ongoing	Improved access to rights-based services.
Labour Inspections	2025	-	Nationwide	Treasury	Ongoing	Improved working conditions and compliance to labour laws.
Operationalization of Labour Market Information System (LMIS)	2025	2025	Nationwide	International Labour Organization (ILO)	Ongoing	Provision of real-time access to labour market information.
National Employment Policy Launch	2025	2025	Nationwide	Treasury/ (ILO)	Ongoing	Increased awareness.
Operationalization of Online Registration and Placement System	2025	-	Nationwide	Treasury	Ongoing	Increased efficiency in registration processes.
Institutional Capacity Assessment	2025	-	Nationwide	Treasury/ World Food	Ongoing	Enhanced institutional capacity and areas for improvement.

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
				Programme (WFP)		
Oral interviews on the history of the liberation struggle	2025	2025	Nationwide	Treasury	Ongoing	Preservation of the country's liberation heritage
Rehabilitation of all properties	2025	2025	All Provinces	Treasury	-Most government houses in a state dilapidation	-Improved housing delivery
Upgrading of provincial houses to offices	2025	2025	All Provinces	Treasury	-The project will facilitate the Ministry's devolution agenda.	-Improved housing delivery
Funding of 30 MSMEs	2025	2025	Countrywide	Treasury/SME DCO	Ongoing	Increased decent jobs and income

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Funding of 50 Projects under the Zimbabwe Community Development Fund (ZCDF) Phase 4	2025	2025	Countrywide	Treasury	Ongoing	Improved quality of life and social inclusion
Funding of 100 projects through Women Development Fund (WDF) Phase 2	2025	2025	Countrywide	Treasury	Ongoing	Improved livelihoods and economic empowerment for women
Business Registration of 100 MSMEs Phase 4	2025	2025	Countrywide	Treasury	Ongoing	Increased tax revenue for the fiscus
Second Education Project 1.New schools constructed 2.Rehabilitation and construction of existing dilapidated/ storm damaged infrastructure	2025	-	Nation wide	Government and partners	Ongoing	Improved access to inclusive, equitable and quality education

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Provision of science laboratories in schools Science laboratories established	2025	-	Nation wide	Government and partners	Ongoing	Enhanced Quality of Education
Implementation of the Heritage-Based Curriculum Assessment of the Heritage-Based Curriculum	2025	2030	Nation wide	Government and partners	Ongoing	Strengthened cultural heritage and national identity and technology into the learning process
Expansion of existing schools New school infrastructure constructed	2025	-	Nation wide	Government and partners	Ongoing	Improved overall efficiency of the education system.
Establishment and registration of schools Schools registered	2025	31/12/25	Nation wide	Government	Ongoing	Improved governance and oversight, ensuring that schools meet minimum standards.

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Establishment of e-libraries E-libraries established	2025	31/12/25	Nation wide	Government and partners	Ongoing	Enhanced Quality of Education
Smart Health – Telemedicine	2025	12/2028	All Provinces and Districts	Treasury and USF	Ongoing	Improved Health Service Delivery
Smart Agriculture – Connect 20 Agriculture Institutions	2025	-	All Provinces	Treasury	Ongoing	Improved ICT Access and Usage in Agriculture
Government training institutions connected - Connectivity to Foreign Missions	2025	-	Foreign Missions and all Provinces	Treasury	Ongoing	Enhanced government service delivery through ICT

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
PFMS kiosks maintained and upgraded	2025	2025	All Districts	Treasury	Ongoing	Improve ICT Access and Usage
CICs upgraded	2025	-	All Provinces	Treasury	Ongoing	Improve ICT Access and Usage
App Internal Marketplace	2025	-	All Provinces	Treasury	In progress (75% complete)	Reduced procurement delays
Digital Skills Learning Programme Portal	2025	12/2025	All Provinces	Treasury and Development Partners	Ongoing	Digital literate citizens
Document Management System – Document Storage and Management	02/01/25	11/2025	All Provinces	Treasury	On Track - 90% legacy docs digitized.	Improved efficiency

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Autoserve (Automated Citizen Complaint Resolution System)	02/01/25	04/2025	All Provinces	Treasury	On track, 60% complaints automated; 20% faster resolution	Improved automation
Document Sharing Platform	02/01/25	05/2025	All Provinces	Treasury	On Track,	Improved efficiency
CMIS Support	02/01/25	06/2025	All Provinces	Treasury	In progress	Enhanced automation
Optical Character Recognition (OCR)-Digitised records	02/01/25	07/2025	All Provinces	Treasury	On Track,	Enhanced realtime
Data set collection system	02/01/25	08/2025	All Provinces	Treasury	On Track,	Enhanced efficiency
Intranet	02/01/25	08/2025	All Provinces	Treasury	On Track,	Improved collaboration and communication

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Wellness App	02/01/25	10/2025	All Provinces	-	On Track (Development Phase)	Increase employee engagement and integrated with health metrics
Perekedza	02/01/25	05/2025	All Provinces	-	In progress (Design Phase)	Reduced traffic incidents and real time speed violation reporting
New Base Stations (3G & 4G Base Stations)	10/2025	12/2025	All Provinces	China Exim Bank, Internal NetOne Funds	New Project	Voice and Data Services
Smart Education – Schools E-Learning Platform Deployment in Schools	02/01/25	31/12/2025	All Provinces	Treasury	Ongoing	Improved Service Delivery by Government to citizens through Online Digital Platforms
Digital Literacy Training	02/01/25	31/12/2025	All Provinces	Treasury	Ongoing	Increased ICTs usage
Wireless Radio Base Stations	02/01/25	31/12/2025	All Provinces	Treasury	Ongoing	Increased internet access

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Tower Relocation Project (TRP)	01/2025	12/2025	All 8 rural Provinces	Universal Services Fund (USF)	Relocation of 10 Base Station sites in progress	Improved access to telecommunication services in rural Zimbabwe
Presidential Vegetable combo distribution	2020	ongoing	Across all provinces	GoZ	ongoing	Improved food production and productivity
Presidential Pfumvudza/intwasa program	2020	ongoing	Across all provinces	GoZ	ongoing	Improved production and productivity
Presidential cotton input scheme	2020	ongoing	Across all provinces	GoZ	ongoing	Improved production and productivity
Zunde Ramambo prohect	2020	ongoing	Across all provinces	GoZ	ongoing	Improved production and productivity

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Establishment of Village Business Units	2023	ongoing	Across all provinces	GoZ	ongoing	Improved livelihoods
Presidential Borehole drilling program	2022	ongoing	Across all provinces	Goz	Ongoing	Improved access to clean and safe water
Presidential Fruit Tree Distribution	2020	ongoing	Across all provinces	GoZ	Ongoing	Improved production and productivity
Zimbabwe Smallholder Horticulture Empowerment Project – ZIMSHEP	2019	June 2025	Across all provinces	GoZ & JICA	ongoing	Improved production and productivity
Avail 100 MT of vegetative planting material / pasture seed	2020	ongoing	All Provinces and Rural Districts	GOZ	Ongoing	Enhanced pasture production for livestock feeding
330 animals for breeding (bulls, rams, bucks)	2020	ongoing	All Provinces and Rural Districts	GOZ	Ongoing	Enhanced livestock production and productivity

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Increasing productivity of acidic soils through lime application	2020	ongoing	All provinces	GOZ	Ongoing	Improved soil condition productivity
Export of Zimbabwean Fresh Avocado to China	2020	ongoing	All provinces	GOZ	Ongoing	Increased exports of fresh avocado to China
Grain and pasture legumes through Rhizobia Inoculant technology	2020	ongoing	All Provinces	Goz	Ongoing	Improved yields of grain and pasture legumes
Upscaling multiplication and availing of improved sweet potato	01-01 -25	31-12-25	All Provinces	Goz	Ongoing	Increased production and productivity of sweet potato
Plant Equipment	2025	2025		GoZ	Tendering of equipment done	Increased irrigation area

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Bain New Holland Mechanization facility	2023	December 2026	National	GoZ	ongoing	-Increased use agricultural engineering technologies.
Belarus Mechanization facility (Phase 3)	2020	December 2026	National	GoZ	ongoing	-Increased use agricultural engineering technologies
John Deere Mechanization facility	2020	12/2026	National	GoZ	Ongoing	Increased use agricultural engineering technologies
MECW/UNICEF Partnership Programme	2024	2026	Nationwide	Treasury/Partners	Ongoing	Improved inclusion of youths in climate change agenda.
Hydrochlorofluorocarbon (HCFC) Phase out Management Plan (HPMP) Stage II	2021	2029	National	United Nations Environment Programme (UNEP) and United Nations	Ongoing	Improved protection of the ozone layer and the global climate system

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
				Development Programme.		
Kigali Implementation Plan (KIP) Project on Hydrofluorocarbon Phase down	2024	2029	National	United Nations Environment Programme and United Nations Development Programme	2024-2029	Reduced emissions of HFC in the atmosphere.
National Inventory of banks of Ozone Depleting Substances and Greenhouse Gases	Jan 2025	Dec 2025	National	United Nations Environment Programme	On going	Increased environmental management and disposal of high ozone depleting substances.
National Clean-Up Programme		-	National	-	Ongoing	Increased Clean, safe and healthy environment

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Regional Project on Disposal of Polychlorinated Biphenyls (PCB) Oils	Ongoing / continuous		National	Africa Institute/ UNEP:US\$ 1,7 million for 5 years	Ongoing / continuous	PCB containing transformers replaced.
Accelerating a Circular Plastic Economy to Reduce Plastic Pollution and its Impacts in Zimbabwe	Ongoing	-	National	UNEP/ Government of Japan	Ongoing	Increased Plastic pollution abatement.
Circular and POPs-free Plastics in Africa	2025-	2029	National	UNEP/ BCCA	In its initial stages 2025-2029	Increased Plastic pollution abatement
Reserved Sectors National Blitz (Also a 100-Day Cycle Project)		On-going	Nationwide	NEEF	Work in progress	Improved compliance with the Reserved Sector legislation.

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Intensify Consumer Protection Programs (Also a 100-Day Cycle Project)	01/2025	On-going	Nationwide	Treasury/CBCA	Work in progress	Reduced circulation of counterfeit, smuggled, substandard, goods on the market.
Development of Consumer Protection Policy	01/2025	On-going	Nationwide	Treasury	New	Enhanced aligning with Global Standards.
Implementation of the Industrialization Program	2021	On-going	Nationwide	Treasury/Private	Work in progress	Improved and diversified industrialization
Implement strategies to attract Domestic and Foreign Direct Investments	01/2021	On-going	Nationwide	Government/C cooperating Partners	Work in progress	Increased Investments in the manufacturing sector
Empowerment of locals to venture into business e.g Community Share Ownership Trusts	01/2021	On-going	Nationwide	Government/Private Sector	Work in progress	Improved broad-based economic empowerment

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Implement strategies to protect consumers	01/2021	On-going	Nationwide	Government/Development Partners	Work in progress	Improved Consumer Protection
SADC SQAM Meetings	01/2021	On-going	Nationwide	Government/Development Partners	Work in progress	Improved Quality Infrastructure
ISO Certification Programme	01/2021	On-Going	All Provinces	Government/Private sector	Work in progress	Improved service delivery
Border Efficiency Management Programme	01/2021	On-going	All Borders	Government/Private sector	Work in progress	Improved efficiency at borders
Implementation of the Local Content Strategy	01/2021	On-going	Nationwide	Government/Private sector	Work in progress	Improved value addition and consumption of local products
Utilization and allocation of idle factory shells	01/2025	On-going	Nationwide	Treasury/Private Sector	Work in progress	Employment creation

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Revival Community Share Ownership Trusts (CSOT)	01/2024	On-going	Nationwide	Treasury/ Private Sector	Work in progress	Enhanced economic Empowerment of local communities
Establishment of Quality Assurance Centres(Laboratories)	01/2025	On-going	Nationwide	Treasury/Private Sector	New	Improved consumer protection
Identification of high-import product lines	01/2025	On-going	Nationwide	Treasury/Private Sector	Work in progress	Increased local capacity
AfCFTA Guided Trade Initiative Project	01/2025	On-going	Nationwide	Treasury/Private Sector	Work in progress	Increased exports of goods and services
Monetary Stability, Research, Policy and Data Integrity-Open Market Operations and Liquidity Management (RBZ)	05/01/25	Ongoing	Whole Country	RBZ Resources (18,318,7272)	Under Implementation	Improved timely data provision and financial stability

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Integrated Skills Expansion Outreach Programme	01/2021	Ongoing	Countrywide	Treasury	On -going	Increased skills availability to communities
Work for Fees Programme	01/2022	Ongoing	Countrywide	Treasury	On-going	Improved access to equitable and inclusive
Smart Metering Project	2025	2025	All provinces		60% completion	Improved energy supply capacity
Food Mitigation Strategy (FDMS)	2025	December	Nationwide	Treasury	Ongoing	Reduced hunger and improved nutrition.
Cash for Cereal	10/2024	03/2025	Nationwide	Treasury	Ongoing	Reduced hunger and improved nutrition.
Basic Education Assistance Module (BEAM)	2025	December	Nationwide	Treasury	Ongoing	Increased access to education for disadvantaged children.

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Health Assistance (Assisted Medical Treatment Orders)	2025	December	Nationwide	Treasury	Ongoing	Increased access to healthcare services for vulnerable populations.
Psycho-Social Support to Drug and Substance Abuse users	2025	December	Nationwide	Treasury	Ongoing	Improved mental health.
Provision of rights-based services to persons with disabilities	2025	December	Nationwide	Treasury	Ongoing	Improved access to rights-based services.
Labour Inspections	2025	December	Nationwide	Treasury	Ongoing	Improved working conditions and compliance to labour laws.
Operationalization of Labour Market Information System (LMIS)	2025	05/2025	Nationwide	International Labour Organization (ILO)	Ongoing	Provision of real-time access to labour market information.

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
National Employment Policy Launch	February	May	Nationwide	Treasury/ International Labour Organization (ILO)	Ongoing	Increased awareness.
Operationalization of Online Registration and Placement System	2025	May	Nationwide	Treasury	Ongoing	Increased efficiency in registration and placement processes.
Online Border Management System	December 2023	June 2025	National	Treasury	Ongoing at 82% complete	Enhanced Service delivery
Oral interviews on the history of the liberation struggle	01/01/25	31/12/2025	Nationwide	Treasury	Ongoing	Preservation of the country's liberation heritage
Rehabilitation of all properties	1/1/2025	31/12/2025	All Provinces	Treasury	Ongoing	-Improved housing delivery

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Upgrading of provincial houses to offices	1/1/2025	31/12/2025	All Provinces	Treasury	Ongoing.	-Improved housing delivery
Funding of 30 MSMEs	2025	2025	Countrywide	Treasury/SME DCO	Ongoing	Improved Income and sustainable livelihoods
Funding of 50 Projects under the Zimbabwe Community Development Fund (ZCDF) Phase 4	2025	2025	Countrywide	Treasury	Ongoing	Improved quality of life and social inclusion
Funding of 100 projects through Women Development Fund (WDF) Phase 2	2025	2025	Countrywide	Treasury	Ongoing	Improved livelihoods and Economic empowerment for women
Provision of science laboratories in schools Science laboratories established	01/01/25	31/12/25	Nation wide	Government and partners	Ongoing	Enhanced Quality STEM Education

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Implementation of the Heritage-Based Curriculum	01/01/25	31/12/30	Nation wide	Government and partners	Ongoing	Strengthened cultural heritage and national identity.
New school infrastructure constructed	01/01/25	31/12/25	Nation wide	Government and partners	Ongoing	Improved overall efficiency of the education system.
Establishment of e-libraries	01/01/25	31/12/25	Nation wide	Government and partners	Ongoing	Enhanced Quality STEM Education
Smart Health – Telemedicine	2025	December 2028	All Provinces and Districts	Treasury and USF	Ongoing	Improved Health Service Delivery
Smart Agriculture – Connect 20 Agriculture Institutions	2025	-	All Provinces	Treasury	Ongoing	Improve ICT Access and Usage Improved government service delivery

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Smart Education – Schools E-Learning Platform Deployment in Schools	2025	-	All Provinces	Treasury	Ongoing	Improved Service Delivery by Government to citizens through Online Digital Platforms
Digital Literacy Training	2025	-	All Provinces	Treasury	Ongoing	Increased ICTs usage
Wireless Radio Base Stations	2025	-	All Provinces	Treasury	Ongoing	Increased internet access
Tower Relocation Project (TRP)	2025	December 2025	All 8 rural Provinces	Universal Services Fund (USF)	Relocation of 10 Base Station sites in progress	Improved access to telecommunication services in rural Zimbabwe
Establishment of Digital Centres	2025	December 2025	Mashonaland West	Universal Services Fund (USF)	Construction of 10 Digital Centres in progress	Enhanced accessibility to ICTs for marginalised communities

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
E-Learning Project	2025	December 2025	All 8 Rural Provinces	Universal Services Fund (USF)	Resourcing of rural schools with ICT gadgets in progress	Enhanced Digital Literacy among rural learners.
Resourcing of Rural District Councils (RDC's) with ICT Gadgets	2025	March 2025	All 8 rural Provinces (21 RDCs)	Universal Services Fund (USF)	Resourcing of RDCs with ICT gadgets in progress	Improved public service delivery
Provision of ICT Gadgets and ICT Training to people with disabilities (PwDs)	2025	-	All Provinces	Universal Services Fund	Training preparations in progress	Greater social inclusion and independence for PwDs
Deployment of 8 free Public Wi-Fi Hotspots	March 2025	December 2025	All 8 Rural Provinces	Universal Services Fund (USF)	Planning in progress	Improves access to broadband services in rural Zimbabwe

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
ICT Scholarships Programme	2025	December 2025	All Provinces	Universal Services Fund (USF)	39 students funded to date	Increased professionals with critical STEM skills
Funding of Innovators	2025	December 2025	All Provinces	Universal Services Fund	12 funded innovation projects to date	Improved support for the development and commercialisation of innovative projects.
Innovators' Coaching and Mentoring	2025	December 2025	All Provinces	Universal Services Fund (USF)	Coaching and mentorship in progress	Improved Innovation success rates through guided mentorship
Start Your Business (SYB) Training Programme	2025	December 2025	All Provinces	Universal Services Fund (USF)	40 Innovators to be trained and assessed	Improved entrepreneurial skills and business readiness among innovators

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Innovative Expo	2025	December 2025	All Provinces	Universal Services Fund (USF)	Expo Planning in progress	Enhanced tech exposure and collaboration amongst innovators and the innovation
Computerised Mining Cadastre Information Management System	2016	2026	All provinces	Government	Ongoing	Improved mining governance
Mining Title Registration Backlog Clearance	2021	2027	All Provinces	Government	Ongoing	Increased mineral output
Skills Audit methodology development	01 Jan	Jun 2025	All Provinces	Treasury	New	Improved skills audit methodology for nationwide sectoral skills audit
Provincial skills trainings in skills Audit	01 Jan 2025	Dec 2025	All Provinces	Treasury	New	Improved capacity building.
Diaspora Skills Database Development	2025	August 2025	National	Treasury	New	Improved diaspora data base
Retired Experts Database Development	01 Jan 2025	31 Dec 2025	National	Treasury	New	Improved national registry for retired experts

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Review of the Civil Service induction Programme with Public Service Academy	01 March 2025	31 Dec 2025	All PSC Academies	Treasury	New	Improved vocational training public and private sectors
Assessment of Apprenticeship and Graduate Trainee Programs	Jan 2025	Dec 2025	National	Treasury	New	Improved evaluation of existing apprenticeship and graduate trainee programs.
Zunde Ramambo prohect	2020	ongoing	Across all provinces	GoZ	ongoing	Improved food production and security.
Hydrochlorofluorocarbon (HCFC) Phase out Management Plan (HPMP) Stage II	2021	2029	National	United Nations Environment Programme (UNEP) and United Nations Development Programme	Ongoing	Improved Protection of the ozone layer and the global climate system
Kigali Implementation Plan (KIP) Project on Hydrofluorocarbon Phase down	2024	2029	National	United Nations Environment Programme and United Nations	Ongoing	Reducing emissions of HFC with high Global Warming

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
				Development Programme		
Zimbabwe Biodiversity Economy Report and The Biodiversity Programme	Jan 2025	Dec 2025	National	Treasury, ICP	New	Strengthened contribution of biodiversity to the economy Biodiversity conservation effectively coordinated
SADC SQAM Meetings	01/2021	On-going	Nationwide	Government/Development Partners	Work in progress	Improved Quality Infrastructure
ISO Certification Programme	01/2021	On-Going	All Provinces	Government/Private sector	Work in progress	Improved service delivery

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Border Efficiency Management Programme	01/2021	On-going	All Borders	Government/Private sector	Work in progress	Improved efficiency at borders
Implementation of the Local Content Strategy	01/2021	On-going	Nationwide	Government/Private sector	Work in progress	Improved value addition and consumption of local products Reduction in import bill
Renovation of Zim-Abuja Chancery, Official Residence and staff apartments	18/05/23	30/06/2025	Abuja, Nigeria	Treasury	On-going	Improved country image
Renovation of Zim-London Official Residence	01/05/23	30/06/2025	London, United Kingdom	Treasury	On-going	Improved country image

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Renovation of Zim-Berlin Official Residence	01/11/21	31/03/2025	Berlin, Germany	Treasury	On-going	Improved country image
Renovation of two (2) Zim-Pretoria staff houses	1/02/2025	31/08/2025	Pretoria, South Africa	Treasury	New	Improved country image
Renovation of one (1) Zim-Windhoek staff house	1/06/2025	31/12/2025	Windhoek, Namibia	Treasury	New	Improved country image
Renovation of one (1) Zim-Maputo staff house	1/06/2025	31/12/2025	Maputo, Mozambique	Treasury	New	Improved country image

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Procurement of Zim-Cape Town Chancery	1/06/2025	31/12/2025	Cape Town, South Africa	Treasury	New	Improved country image
Border Efficiency Management Programme	01/2021	On-going	All Borders	Government/Private sector	Work in progress	Improved efficiency at borders
Accelerated dip tank rehabilitation program	2020	ongoing	All districts	GoZ and Development Partners	ongoing	Improved animal health
Accelerated dip tank rehabilitation program	2020	ongoing	All districts	GoZ and Development Partners	ongoing	Reduced animal mortality due to tick-borne diseases and a resultant growth in the national herd.

Project Name	Start Date	Expected Date of Completion	Location	Source of Funding	Status	Outcome Benefits
Local vaccine production	2020	ongoing	All districts	GoZ	ongoing	Improved animal health
National Animal Disease Surveillance Program	2020	ongoing	All districts	GoZ	ongoing	• Early warning system enhanced.